

Village of Whitefish Bay

Progress Report

JULY 2018

TIMELINE

Week of June 18

Exterior
Landscaping

July 2018

Building
Inspections

August 2018

Anticipated end date
of construction



Questions?

Email Paul Boening
Village Manager:

p.boening@wfbvillage.org



Village Hall Building Project Construction

The Village Hall Building Project has been underway for seven months and completion is now anticipated in August 2018 ahead of the original October 2018 estimate. More details on the updated timeline of the return of village services to the Village Hall building will be available soon.

As of the beginning of June, the exterior of the police garage addition is nearing completion. The front entrance, roofing, and windows have all been installed. Sidewalks have also been finished. In the following weeks, landscaping, asphalt paving, and signage were also completed.

Work has also progressed inside the building– painting on all floors has been finished, while wood trim, flooring, doors, and hardware have been installed. Alarm systems (fire, sprinkler) and elevators will be inspected in early July.

Police Garage Exterior



Village Board Room

