



2019 Hayward Weekly Construction Update

Date: May 29, 2019

Project ID: 8140-00-70, 73, 74, 75 and 8140-25-71

County: Sawyer

Highway: STH 27

Location: City of Hayward, South Dakota Avenue; West Carol Drive to USH 63

Schedule: March 25, 2019 – June 27, 2019 and September 3, 2019 – November 1, 2019

Cost: \$4,044,951

Description: Construction from 3/15/19 to 6/27/19 will occur between West Carol Drive and USH 63. The existing 4-lane roadway between the Namekagon River Bridge and USH 63 will be converted to a 5-lane roadway with the addition of a center Two-Way Left Turn Lane. The bridge will have the existing surface layer milled and overlaid. The existing 4-lane roadway from West Carol Drive to Michigan Avenue will be converted to a 3-lane roadway what includes one lane in each direction and a center Two-Way Left Turn Lane.

Construction from 9/3/19 to 11/1/19 will occur between the Namekagon River Bridge and Michigan Avenue. The CTH B intersection will be reconstructed with new signals, storm sewer and pavement. Traffic signals will be added at Railroad Street. Final signal synchronization between the CTH B, Railroad Street and USH 63 signals will be completed at this time.

Traffic impacts:

There will always be one lane open in each direction. Delays should be expected when traveling through the work zone. Flagging operations will also delay motorists. There will not be any traffic impacts from the Fourth of July to Labor Day.

North Half of Project (CTH B – USH 63)

Work completed since last update:

- East Side lower layers of asphalt
- East Side signing
- East side restoration
- Traffic Switch (tomorrow)

Anticipated work schedule for next week:

- West side removals
- Curb and Gutter

South Half of Project (W. Carol Drive – CTH B)

Work completed since last update:

Traffic Control Set Up
Saw Cuts

Anticipated work schedule for next week:

Finish removing old curb & gutter
Adjust inlets
Curb and Gutter

Notes:

- **North Half Work**
 - Traffic switch scheduled for tomorrow or Friday.
 - Removal of temporary asphalt will take a couple days. The crew is expected to work on Saturday.
 - Curb and gutter work will start as early as Monday.
- **South Half Work**
 - Removal of curb and gutter has started along with a couple feet of dirt behind the curb and gutter.
 - Inlets will be adjusted and then curb and gutter work will start next week.
 - Once curb and gutter is placed, asphalt will fill the void in front and topsoil the void behind.
 - Driveway work will be done in halves to keep access open to your home/business.
- Continue to support local businesses during construction!

As always, feel free to call or email me with any questions or concerns.

Pete Dieckman

Project Engineer

Northern Wisconsin – Based Engineers, Inc.

715.699.0121