

TOWN OF BEDFORD

Weekly Construction Update



Bedford Hills – Katonah Business Sewer District

April 10, 2020

Construction

- » Excavation and installation of gravity sewer began Monday, 4/6/2020 on Valley Road.
 - Work was occurring on Valley Road, between Edgemont Road and Ashby Place
- » Work will continue next week on Valley Road through until approximately 4/22/2020, up to the intersection of Valley Road and New Street
- » Construction work on New Street is expected to begin Wednesday, 4/22/2020

Progress Summaries

- » Approximately 215 linear ft of sewer was installed, and two manholes, on Valley Road.



Highlights

- » The Construction Project Team continues to implement COVID-19 mitigation measures. Some specific updates and measures include: crews will start wearing face masks, and continue to practice social distancing.
- » It is planned that sewer construction work in the Katonah Business District will tentatively start at the end of the month.