



BUILDING PROGRESS

March 1, 2026

Saints Hall • The first floor features a spacious, vaulted beamed space called Saints Hall that serves as a worship space, school cafeteria, and also a fully-functional performance center with a stage and Living Stone altar area. The complexity of this area, both in its artistic design and the inclusion of theatrical lighting and audio/visual capabilities, will take several more months to complete.

Music Suite • The William Meisch Music Suite is progressing toward completion. The suite includes two large rooms with high ceilings — for band, choir, and music classes — outfitted with four soundproof practice rooms, several storage areas for instruments, and an office. Completion of the music suite is expected next month; flooring issues have caused a short delay.

Gym & Commons • The regulation-size gymnasium is nearly complete, except for bleachers and floors, with the seven-week wood flooring installation beginning next week. The modern kitchen nears completion with the installation of appliances and equipment starting next week. The Commons — a spacious fellowship gathering space adjacent to Saints Hall — is being tiled in the next two weeks. The perimeter's windowed corridors are about 75% complete.

Classrooms & Kitchen • The first floor is also outfitted with a kitchen, mothers' room, restrooms, concession area, PE teacher's office, and locker rooms. Two large rooms — one on the first floor and one on the second — offer the flexibility to be divided into four classrooms; their electrical, lighting, and ceiling work is complete. Classroom carpet will be installed in the next few weeks. The second floor features two collaboration spaces and two restrooms. The restrooms were recently tiled and painted, with plumbing fixtures and partitions to be completed in the next few weeks. Collaboration spaces are complete and await final paint and flooring.

Basement • The 3000-square-foot basement storage area was painted last week, and concrete will be sealed in the next few weeks.

Safety Requirements • All new schools built in Missouri require backup generator power and a safe room. The safe room was completed with Phase 1, and the generator will be installed next week; power should be available within the next six weeks.

Exterior • The west side asphalt will be completed by Easter, ***weather permitting***. The Church Council recently approved the resurfacing of our remaining old parking areas; paving will begin after school is out in May 2026.

Permits • Prior to completion, McClure Engineering will be performing a commissioning process to verify the proper performance of various mechanical and electrical systems throughout the building. The plan for completion of the occupancy permit is currently scheduled for mid-May 2026.