

Construction Corner

A special communication for AJH staff, physicians and volunteers to stay informed about the construction of the new Operating Rooms and Helen and Byron J. Matthews Main Entrance.

August 20, 2021

www.ajh.org/steppingforward

Progress Notes

- The exterior framing and yellow sheathing is going up fast! This is the first layer of the exterior walls on the new addition.
- Concrete was poured on the floor in the link corridor that connects the addition to the main lobby.
- Roof installation on the new addition has begun. The crew will continue to work around the rain to complete the roof over the next two weeks.



Looking Ahead

- A “hot kettle” which holds hot asphalt will be on site in the coming weeks. Asphalt will be poured onto the roof of the new addition. You may notice an odor while this is being poured.
- Exterior framing on the link corridor will begin in about two weeks.
- On Saturday, August 28th, the crew will construct a temporary barrier in the operating room corridor along the exterior wall. This will remain in place throughout construction. The construction of the temporary barrier should not impact the operating room.

Questions? Contact Dave Fowler, Project Manager at dfowler@ajh.org

