

Construction Corner

A special communication for AJH staff, physicians and volunteers to stay informed about the construction of the new Operating Rooms and Helen and Byron J. Matthews Main Entrance.

July 23, 2021

www.ajh.org/steppingforward

Progress Notes

- The crew worked around the considerable rain we've had and poured the ground floor slab in the basement of the new addition.
- The signed beam that was placed into the steel frame in June has been covered up with fire spray.
- Exterior framing is going up and ready for the big concrete pour of the first floor composite deck.



The new addition is really taking shape!

Looking Ahead

- A big concrete pouring of the slab on the first floor will take place the week of July 26.
- Several tradespeople will continue laying groundwork for mechanical and plumbing, pre-planning for the roof, field measuring, etc.
- Rooftop unit curbs will be lifted into place with a crane and attached to the steel in preparation for the installation of the heating and air conditioning units.

Questions? Contact Dave Fowler, Project Manager at dfowler@ajh.org

