

Winthrop Utility and Street Improvements Project Newsletter

October 11, 2024



PROJECT UPDATE

Tentative Schedule

WEEK OF OCTOBER 14

Concrete flatwork will continue towards Redwood Street and in the alley adjacent to the post office. **Please be mindful when navigating through the project area to avoid wet concrete.** After sod has been installed, residents are encouraged to assist with watering the sod on their property to help it get established.

2nd Street will be closed from Hennepin Street to Brown Street. All intersections have been opened to through traffic. The City parking lot will remain closed until it is paved.

WEEK OF OCTOBER 21

Concrete flatwork will continue. Paving of the remainder of 2nd Street and the City parking lot is currently scheduled for 10/23. Pleasant Street and the final lift of pavement will not be installed until spring. Downtown streetscaping items will begin to be delivered and installed.

2nd Street will be closed from Hennepin Street to Brown Street. All intersections will remain open to through traffic except during paving operations. The City parking lot will remain closed until it is paved.

PROJECT SUMMARY

Project Area

- 2nd Street from Brown Street to County Ditch 42 (CD 42)

Project Scope

- Sanitary sewer, storm sewer, and water main
- Streets, sidewalks, and downtown streetscaping
- Utility service lines to right-of-way

Project Schedule

- Substantial Completion Fall 2024
- Final Completion Summer 2025

PROJECT CONTACTS

City of Winthrop

Michael Looft

City Administrator

507.647.5306

administrator@winthropminnesota.com

ISG Project Engineer

Bryan Petzel, P.E.

507.387.6651

Bryan.Petzel@ISGinc.com

ISG Field Representative

Justin Rodgers

320.894.3209

Justin.Rodgers@ISGinc.com

R&R Excavating Project Manager

Gregor Fraser

320.583.0858

gregor@rrexccavatinginc.com

R&R Excavating Superintendent

Brent Luthens

320.583.0615

brentl@rrexccavatinginc.com