

Winthrop Utility and Street Improvements Project Newsletter

July 12, 2024



PROJECT UPDATE

Tentative Schedule

Due to weather-related project delays, the Contractor is expecting to work more frequently on Saturdays.

WEEK OF JULY 15

Sanitary sewer and temporary water installation will continue towards Brown Street. Reclaimed material will be removed between Redwood Street and Brown Street. Storm sewer installation will continue towards Hennepin Street.

Water service shutdowns are expected on Monday to facilitate watermain valve installations at Brown Street. More detailed timelines will be provided to those affected once the schedule has been confirmed.

The intersection of Main Street has been opened and will remain open until storm sewer installation requires that it be closed again. The intersection of Redwood Street will be closed for a couple days to facilitate sanitary sewer installation, but it will be reopened once that work is complete. Work in the intersection is currently scheduled for Tuesday and Wednesday.

2nd Street will be closed from Hennepin Street to Brown Street, except the Main Street and Redwood Street intersections. Pleasant Street will remain closed to through traffic. Main Street/CSAH 1 and Redwood Street/Sibley Street/CR 33 should be used for north/south travel.

WEEK OF JULY 22

Sanitary sewer installation will continue towards Brown Street. Storm sewer installation will continue towards Hennepin Street. Depending on storm sewer progress, watermain installation may begin between Pleasant Street and Hennepin Street. Once storm sewer and watermain has been installed through Hennepin Street, the Contractor intends to reopen Pleasant Street and the Hennepin Street intersection.

2nd Street will be closed from Hennepin Street to Brown Street, except the Main Street and Redwood Street intersections. Pleasant Street will remain closed to through traffic. Main Street/CSAH 1 and Redwood Street/Sibley Street/CR 33 should be used for north/south travel.¹

Mail, Garbage, and Recycling Services.

The Contractor will be responsible for coordinating garbage and recycling pick-up and mail services. Temporary mailboxes will be installed for those

PROJECT SUMMARY

Project Area

- 2nd Street from Brown Street to County Ditch 42 (CD 42)

Project Scope

- Sanitary sewer, storm sewer, and water main
- Streets, sidewalks, and downtown streetscaping
- Utility service lines to right-of-way

Project Schedule

- Substantial Completion Fall 2024
- Final Completion Summer 2025

PROJECT CONTACTS

City of Winthrop

Michael Looft
City Administrator
507.647.5306

administrator@winthropminnesota.com

ISG Project Engineer

Bryan Petzel, P.E.
507.387.6651

Bryan.Petzel@ISGinc.com

ISG Field Representative

Justin Rodgers
320.894.3209

Justin.Rodgers@ISGinc.com

R&R Excavating Project Manager

Gregor Fraser
320.583.0858

gregor@rrexccavatinginc.com

R&R Excavating Superintendent

Brent Luthens
320.583.0615

brentl@rrexccavatinginc.com

Winthrop Utility and Street Improvements Project Newsletter

July 12, 2024



ISG

with mail service that will be affected by construction. Residents and businesses in the project area are asked to mark their garbage and recycling containers with their address to ensure they get their same containers back. Please deliver your containers to their regular pick-up spot the night before when work is being completed in your area. The Contractor will move them to where they will be emptied and then return them to each property

Carver Street and City Parking Lot Traffic Pattern

Please continue to follow detour signs. While the intersection of 2nd Street and Carver Street is closed, the alley between the City parking lot and 3rd Street will be one-way. A ramp has been constructed over the curb to allow traffic from Carver Street to circulate through the parking lot and exit through the alley. South of 2nd Street, Carver Street will be one-way in the opposite direction it currently operates. Traffic will circulate through the clinic parking lot and exit through the alley. Circulation patterns are shown below.

