

WEEKLY SUMMARY


December 14, 2018



Picture 1: Hair Cutting Stations Set in Final Locations in Cosmetology



Picture 2: Wire Mesh Partition and Prime/First Coat of Paint in Fire Service Tech



Picture 3: Ceramic Tile in the Area G Gang Restroom

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Delivery of Cosmetology Casework
- Installation of Ceiling Tile in Cosmetology
- Installation of Lights and HVAC Devices in the Learning Commons and the Dental Assisting Lab
- Installation of Acoustical Ceiling Grid in the Biology/Chemistry Labs
- Prime and First Coat of Paint, and Installation of the Wire Mesh Partition in the Fire Service Tech High Bay Lab

Ongoing


- Installation of Ceiling Tile in Early Childhood Development
- Overhead HVAC, Electrical, and Technology Rough-In in the Fire Service Tech/EMT Classrooms
- Hanging and Finishing of Drywall in the East Admin Area
- Installation of Ceramic Tile in the Area G Gang Restrooms
- Plumbing Rough-In in the Biology/Chemistry Labs

Upcoming

- Delivery of Remaining Casework
- Above Ceiling Punch in the Learning Commons
- Installation of Acoustical Ceiling Wires in the East Admin Area
- Installation of Playground Equipment
- Installation of Plaster Ceiling in the Exercise Science Shower Room

Technology Update

- Area F: 62% of Rough-In Complete
- Area G: 52% of Rough-In Complete
- Area H: 54% of Rough-In Complete
- Area J: 37% of Rough-In Complete



Requests for Information

- RFI's to Date: 375
- Open RFI's: 3
- Urgent: 0

WEEKLY SUMMARY


December 14, 2018



Picture 4: Lights and HVAC Devices in the Learning Commons



Picture 5: Finishing of Drywall in the East Admin Area Classroom



Picture 6: Finishing of Drywall in the Fire Service Tech Classroom