

WEEKLY SUMMARY

January 11, 2019



Picture 1: Plumbing and Electrical Connections to Casework in the Biology Lab



Picture 2: Lockers in the Fire Service Tech Turnout Gear Room



Picture 3: Wall-Hung Wash Fountain in Early Childhood Development

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Installation of Plumbing Fixtures and Rubber Base in the Early Childhood Development Area
- Finishing of Drywall in the East Admin Area
- Installation of Plaster Ceiling in the Exercise Science Shower Room
- Installation of Acoustical Ceiling Grid in the EMT Classroom
- Installation of Casework in the Dental Assisting Lab
- Installation of Ceiling Tile in the Academic Learning Commons
- Installation of Metal Lockers in the Fire Service Tech Classroom

Ongoing


- Installation of Acoustical Ceiling Grid in the East Admin Area
- Installation of Casework in the Academic Learning Commons and the Biology/Chemistry Labs
- Plumbing and Electrical Connections to Casework in the Biology/Chemistry Labs
- Prime and First Coat of Paint in the East Admin Area

Upcoming

- Installation of Doors/Hardware in Early Childhood Development
- Final Coat of Paint in Cosmetology, the Academic Learning Commons, and the Biology/Chemistry Labs
- Installation of Flooring in the Academic Learning Commons

Technology Update

- Area F: 85% of Devices Terminated
- Area G: 38% of Devices Terminated
- Area H: 90% of Devices Terminated
- Area J: 42% of Rough-In Complete



Requests for Information

- RFI's to Date: 381
- Open RFI's: 6
- Urgent: 1

WEEKLY SUMMARY

January 11, 2019



Picture 4: Prime and First Coat of Paint in the Fire Service Tech Garage



Picture 5: Prime and First Coat of Paint in East Admin Corridor



Picture 6: Floor Preparation in Classroom 511



Picture 7: Acoustical Ceiling Grid in the EMT Classroom