

# WEEKLY SUMMARY

January 4, 2019



Picture 1: Overhead Devices in the LGIA



Picture 2: Casework in the Chemistry Lab



Picture 3: VCT and Casework in the Early Childhood Development Workroom

## DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

### Construction Activities

#### Completed

- Concrete Polishing in Corridor 1003
- Installation of Lighting in the LGIA
- Installation of Vinyl Composition Tile Flooring in Early Childhood Development
- Installation of Technology and Fire Alarm Devices in the Academic Learning Commons, and the Dental Assisting/Exercise Science Labs
- Installation of Acoustical Ceiling Wires in the East Admin Area
- Overhead Electrical Rough-In and Wire Pull for Technology Devices in the East Admin Area
- Installation of Overhead Fan and Unit Heaters in the Fire Service Tech Garage

#### Ongoing


- Installation of Casework in the Academic Learning Commons and the Biology/Chemistry Labs
- Finishing of Drywall in the East Admin Area

#### Upcoming

- Installation of Plumbing Fixtures and Doors/Hardware in Early Childhood Development
- Installation of Plaster Ceiling in the Exercise Science Shower Room
- Final Coat of Paint in Cosmetology, the Academic Learning Commons, and the Biology/Chemistry Labs

### Technology Update

- Area F: 72% of Rough-In Complete
- Area G: 54% of Rough-In Complete
- Area H: 90% of Rough-In Complete
- Area J: 42% of Rough-In Complete



### Requests for Information

- RFI's to Date: 377
- Open RFI's: 2
- Urgent: 1

# WEEKLY SUMMARY

January 4, 2019



**Picture 4:** Polished Concrete in Corridor 1003



**Picture 5:** Horn/Strobe in the Fire Service Tech Classroom



**Picture 6:** Screen Wall Framing on the East Side of the Building