

WEEKLY SUMMARY

May 3, 2019



Picture 1: Placement of Concrete Piers at the Fire Storage Building

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Placement of Concrete Footing and Piers at the Fire Storage Building
- Hanging of Drywall in the New Shared Classrooms
- Installation of New Hydraulic Lifts in Auto Technology and Power Sports & Diesel

Ongoing

- Finishing of Drywall in the New Shared Classrooms
- Installation of Wiring for the DACC Monument Signage
- Installation of New Welding Booths in the Welding Lab

Upcoming

- Relocation of Existing Equipment from North Campus
- Electrical Tie-Ins to the Burn Building and Fire Storage Building
- Installation of Vinyl Composition Tile in the New Shared Classrooms

Requests for Information

- RFI's to Date: 408
- Open RFI's: 0
- Urgent: 0



Picture 2: Above-Ceiling Progress in New Shared Classroom 633



Picture 3: Finishing of Drywall in New Shared Classroom 633