

WEEKLY SUMMARY

December 28, 2018



Picture 1: Polished Concrete in the Connector Entrance to the Media Center



Picture 2: Speakers and Fire Protection Drops to Acoustical Ceiling Grid in the Exercise Science Lab



Picture 3: Drywall Finishing in Jack's Future Office

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Concrete Polishing in the Connector Entrance to the Media Center
- Installation of Casework in Early Childhood Development
- Installation of Ceramic Tile in the Area G Gang Restrooms
- Above-Ceiling HVAC Inspection in the Academic Learning Commons
- Fire Protection Drops to Acoustical Ceiling Grid in the Exercise Science/Dental Assisting Labs

Ongoing


- Installation of Casework, and Technology/Fire Alarm Devices in the Academic Learning Commons and the Biology/Chemistry Labs
- Finishing of Drywall in the East Admin Area
- Concrete Polishing in Corridor 1003
- Installation of Acoustical Ceiling Wires and Overhead Electrical Rough-In in the East Admin Area

Upcoming

- Installation of Lighting in the LGIA
- Above-Ceiling Punch in the Exercise Science and Dental Assisting Labs
- Installation of Plaster Ceiling in the Exercise Science Shower Room
- Final Coat of Paint in Cosmetology

Technology Update

- Area F: 70% of Rough-In Complete
- Area G: 52% of Rough-In Complete
- Area H: 74% of Rough-In Complete
- Area J: 42% of Rough-In Complete



Requests for Information

- RFI's to Date: 377
- Open RFI's: 2
- Urgent: 1

WEEKLY SUMMARY

December 28, 2018



Picture 4: Stained Concrete in Corridor 1003



Picture 5: Acoustical Ceiling Wires in the East Admin Area



Picture 6: Fire Alarm, Fire Protection, and Technology In-Ceiling Devices in the Academic Learning Commons



Picture 7: Prime and First Coat of Paint in Mary Beth's Future Office