

# WEEKLY SUMMARY

February 1, 2019



**Picture 1:** Corridor between the Biology/Chemistry Labs and Exercise Science



**Picture 2:** Progress in the Chemistry Lab



**Picture 3:** Final Coat of Paint in the Academic Learning Commons

## DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

### Construction Activities

#### Completed

- Installation of Casework in the East Admin Area
- Installation of Sheet Vinyl in the Biology/Chemistry Labs and the Dental Assisting Exam Area
- Installation of Vinyl Composition Tile in the Corridor between the Biology/Chemistry Labs and Exercise Science
- Delivery of Metal Wall Panel Materials for the Burn Building

#### Ongoing

- Installation of Ceiling Tile in the LGIA
- Final Coat of Paint in Fire Service Tech, EMT, and the Academic Learning Commons
- Erection of the Burn Building

#### Upcoming


- Installation of Luxury Vinyl Tile in Cosmetology
- Installation of Resilient Athletic Flooring in Exercise Science
- Installation of Motorized Roller Shades in Early Childhood Development
- Installation of Doors in the Academic Learning Commons and the Biology/Chemistry Labs

### Technology Update

- Area F: 89% of Devices Terminated
- Area G: 80% of Devices Terminated
- Area H: 90% of Devices Terminated
- Area J: 50% of Rough-In Complete

### Requests for Information

- RFI's to Date: 386
- Open RFI's: 1
- Urgent: 0



# WEEKLY SUMMARY

February 1, 2019



**Picture 4:** Preparation for Luxury Vinyl Tile Installation in Cosmetology



**Picture 6:** Progress in the Science Prep Room



**Picture 5:** Casework in the East Admin Area Classroom



**Picture 7:** Progress in the East Admin Area Corridor