

WEEKLY SUMMARY


February 22, 2019



Picture 1: Demountable Partitions in the Academic Learning Commons



Picture 2: Progress of the General Science Classroom



Picture 3: Carpet Tile in the East Admin Area

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Installation of Demountable Partitions and Doors in the Academic Learning Commons
- Installation of Carpet Tile in the East Admin Area
- Installation of Exterior Metal Framing on the Burn Building
- Installation of Doors in the Biology/Chemistry and the Exercise Science Labs
- Installation of Lockers in the Dental Reception Area

Ongoing

- Installation of Marker Walls in the Academic Learning Commons
- Installation of Carpet Tile in the LGIA
- Installation of Exterior Metal Panels and Trim on the Burn Building
- Installation of Cove Base in the Academic Learning Commons
- Final Coat of Paint in Fire Service Tech and EMT

Upcoming


- Installation of Motorized Roller Shades in Early Childhood Development
- Relocation of Dental Equipment from Existing Lab to New Lab

Technology Update

- Area F: 68% of Devices Tested
- Area G: 65% of Devices Tested
- Area H: 81% of Devices Tested
- Area J: 62% of Devices Terminated

Requests for Information

- RFI's to Date: 392
- Open RFI's: 1
- Urgent: 0



WEEKLY SUMMARY

February 22, 2019



Picture 4: Progress of the Burn Building



Picture 6: Final Finishes Applied in the Science Prep Room



Picture 5: Marker Wall in the Academic Learning Commons



Picture 7: Prepping Slab in the LGIA to install Carpet Tile