

WEEKLY SUMMARY

March 08, 2019

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Installation of Model Trimmers in the Dental Assisting Lab
- Installation of Carpet Tile and Vinyl Composition Tile in the East Admin Area
- Installation of Projector and Screen in The Forum
- Installation of Television and Casework in the East Admin Area Breakroom
- Installation of Interior Metal Framing in the Burn Building
- Final Coat of Paint in East Admin Offices

Ongoing

- Installation of New Dental Equipment in the Dental Exam Area
- Relocation of Dental Equipment from Existing Lab to New Lab
- Installation of Smoke Machine and Insulation in the Burn Building
- Final Coat of Paint in Fire Service Tech, EMT, and the LGIA

Upcoming

- Installation of Fume Hood Exhaust Duct in the Chemistry Lab/Science Prep Room
- Installation of Welding Booths in the Welding Lab

Technology Update

- Area F: 69% of Devices Tested
- Area G: 66% of Devices Tested
- Area H: 82% of Devices Tested
- Area J: 75% of Devices Terminated



Requests for Information


- RFI's to Date: 397
- Open RFI's: 1
- Urgent: 0



Picture 1: Model Trimmers in the Dental Assisting Lab



Picture 2: Equipment Installation in the Dental Exam Area



Picture 3: Interior Progress of the Burn Building

WEEKLY SUMMARY

March 08, 2019



Picture 4: Projector and Screen in The Forum



Picture 6: Final Finishes Applied in the East Admin Area Workroom



Picture 5: Final Finishes Applied in the East Admin Area Breakroom



Picture 7: Progress in EMT