

WEEKLY SUMMARY

March 29, 2019



Picture 1: Teacher Prep Room Awaiting Move-In

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- **Obtained Full Occupancy in Areas to be Occupied After Spring Break**
- Completion of the Burn Building
- Installation of Sink in The Forum Prep Kitchen
- Installation of Furniture in the Academic Learning Commons, Science Rooms, and East Admin Area
- Removal of Temporary Barriers in Renovation Areas for Occupancy
- DACC Occupancy of the Dental Assisting Lab and Dental Exam Area
- Final Coat of Paint in the Northern Mechanical Room

Ongoing

- Installation of Duct Work in the Welding Lab
- Completion of Casework in Cosmetology
- Installation of Cove Base in the Exercise Science Lab
- Renovation of Existing Dental Classroom and Lab

Upcoming

- Installation of Welding Booths in the Welding Lab
- Construction of the Fire Storage Building



Picture 2: Completed Dental Exam Area

Technology Update


- Area F: 96% of Devices Tested
- Area G: 91% of Devices Tested
- Area H: 92% of Devices Tested
- Area J: 72% of Devices Tested

Requests for Information

- RFI's to Date: 402
- Open RFI's: 3
- Urgent: 0



Picture 3: Completed Burn Building



WEEKLY SUMMARY

March 29, 2019




Picture 4: Furniture in the Academic Learning Commons



Picture 5: Furniture in the Academic Learning Commons



Picture 6: Office Partitions in the Admin Assisting Area



Picture 7: East Admin Offices Awaiting Move-In