

WEEKLY SUMMARY

February 8, 2019



Picture 1: Luxury Vinyl Tile in Cosmetology



Picture 2: Burn Building Progress



Picture 3: Casework and Vinyl Composition Tile in the East Admin Workroom

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Installation of Luxury Vinyl Tile in Cosmetology
- Installation of Ceiling Tile in the LGIA and East Admin Area
- Installation of Casework and Vinyl Composition Tile in the East Admin Workroom
- Installation of Casework in the East Prep Kitchen
- Installation of Plumbing Fixtures in the Biology/Chemistry Labs
- Installation of Resilient Athletic Flooring in Exercise Science

Ongoing

- Final Coat of Paint in Fire Service Tech, EMT, and the Academic Learning Commons
- Installation of Vinyl Composition Tile in the East Admin Area
- Installation of Doors in the Academic Learning Commons and the Biology/Chemistry Labs
- Exterior Metal Framing of the Burn Building

Upcoming

- Installation of Motorized Roller Shades in Early Childhood Development
- Installation of Marker Walls in the Academic Learning Commons

Technology Update

- Area F: 95% of Devices Terminated
- Area G: 86% of Devices Terminated
- Area H: 92% of Devices Terminated
- Area J: 54% of Rough-In Complete



Requests for Information

- RFI's to Date: 388
- Open RFI's: 2
- Urgent: 0



WEEKLY SUMMARY

February 8, 2019



Picture 4: Finished Countertop in Early Childhood Development



Picture 6: Progress in the Chemistry Lab



Picture 5: Resilient Athletic Flooring in Exercise Science



Picture 7: Casework in the East Prep Kitchen