

# WEEKLY SUMMARY

March 01, 2019



**Picture 1:** Dental Assisting Lab Ready for Installation of Dental Equipment

## DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

### Construction Activities

#### Completed


- Installation of Cove Base and Marker Walls in the Academic Learning Commons
- Installation of Carpet Tile and Reception Desk in Adult Services/Central Office Reception Area
- Installation of Carpet Tile in the LGIA
- Installation of Television and Partitions in the Dental Reception Area
- Installation of Metal Panels and Trim on the Burn Building
- Completion of Area G Restrooms

#### Ongoing

- Installation of Motorized Roller Shades in Early Childhood Development
- Final Coat of Paint in Fire Service Tech, EMT, and the LGIA

#### Upcoming

- Relocation of Dental Equipment from Existing Lab to New Lab
- Installation of Ceiling Tile in Fire Service Tech
- Installation of Fume Hood in the Chemistry Lab/Science Prep Room




**Picture 2:** Final Finishes Applied in the Dental Assisting Reception Area

### Technology Update


- Area F: 69% of Devices Tested
- Area G: 66% of Devices Tested
- Area H: 82% of Devices Tested
- Area J: 75% of Devices Terminated

### Requests for Information

- RFI's to Date: 395
- Open RFI's: 2
- Urgent: 0



**Picture 3:** Progress in the Teacher Prep Room



# WEEKLY SUMMARY


March 01, 2019




**Picture 4:** Exterior Finishes on the Burn Building



**Picture 6:** Progress in Adult Services



**Picture 5:** Final Finishes Applied in the Academic Learning Commons



**Picture 7:** Carpet Tile in the LGIA