

WEEKLY SUMMARY

December 21, 2018



Picture 1: Early Childhood Development Playground Equipment



Picture 2: Ceiling Grid in the LGIA



Picture 3: Burn Building Foundation

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Delivery of All Casework
- Installation of Ceiling Tile in Early Childhood Development
- Installation of Lights and HVAC Devices in the Biology/Chemistry Labs
- Installation of the Early Childhood Development Playground Equipment
- Placement of Burn Building Foundation
- Hanging of Drywall in the East Admin Area

Ongoing


- Installation of Casework in Early Childhood Development
- Overhead HVAC, Electrical, and Technology Rough-In in the Fire Service Tech/EMT Classrooms
- Finishing of Drywall in the East Admin Area
- Installation of Ceramic Tile in the Area G Gang Restrooms

Upcoming

- Concrete Polishing in Corridor 1003
- Above-Ceiling Punch in the Exercise Science and Dental Assisting Labs
- Installation of Acoustical Ceiling Wires in the East Admin Area
- Installation of Plaster Ceiling in the Exercise Science Shower Room

Technology Update

- Area F: 70% of Rough-In Complete
- Area G: 52% of Rough-In Complete
- Area H: 63% of Rough-In Complete
- Area J: 40% of Rough-In Complete



Requests for Information

- RFI's to Date: 377
- Open RFI's: 2
- Urgent: 0

WEEKLY SUMMARY

December 21, 2018



Picture 4: Ceramic Tile in the Fire Service Tech Unisex Restroom



Picture 5: Reinforcing Steel for the Burn Building Foundation



Picture 6: Drywall in the East Admin Area Corridor



Picture 7: Staging of Casework in the Dental Assisting Lab