

WEEKLY SUMMARY

April 5, 2019

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Spring Break Demolition
- Installation of Temporary Ventilation and Power in Demolition Areas
- Spreading of Topsoil in Exterior of Phase 2 Areas
- Final Cleaning of Roof Area

Ongoing

- Installation of Duct Work in the Welding Lab
- Completion of Casework in Cosmetology
- Construction of the New Shared Classroom between Fire Service Tech and Pharmacy Tech
- Renovation of Shared Classroom North of Bio Science
- Seeding in Exterior of Phase 2 Areas

Upcoming

- Installation of Welding Booths in the Welding Lab
- Construction of the Fire Storage Building
- Sealing of Concrete Slab in Construction Tech
- Installation of Ceiling Tile in Fire Service Tech

Requests for Information


- RFI's to Date: 404
- Open RFI's: 2
- Urgent: 0



Picture 1: Duct Work and New Curtains in the Welding Lab



Picture 2: Exterior Progress at the North Entrance



Picture 3: New Shared Classroom Construction