

Project Updates Week Ending September 26, 2026

At Colorado and Eliot Streets, asphalt paving was initiated last Friday and continued throughout the weekend and into early this week. Cat-tracking in preparation for striping was completed as necessary for review by traffic engineering (see photos below). Final roadway striping is expected to occur this week, barring any unforeseen conditions or weather impacts. The streets are expected to re-open in phases, beginning with Colorado Street by the end of the month which allows Fire Station 14 ingress and egress access while Eliot Street repairs are undertaken near the fueling station. Repairs are required to the concrete bike path at 3rd Street at Paoli due to damage from temporary routing of emergency vehicles on this path. Eliot Street is expected to reopen only after additional repairs are completed and field offices/trailers and equipment are demobilized.

Installation of safety pickets at the bridges and split rail fencing along Colorado Street are continuing. Within the footprint of the open channel, construction crews began soil nourishment and amendment activities and will begin leaching. Upland planting throughout the site will only occur after required soil conditions are met. Crews are targeting landscaping, sod, native plants, trees, and hydroseeding to occur in October and November. Next week new interpretive signs celebrating the biodiversity and ecology at the lagoon and open channel are expected to be installed along the trail.

Marina Vista Park reopened to the public on July 31. Construction fencing is still necessary as other portions of the project area remain under construction. The orange snow fencing is in place to allow the plants to further mature.

Photos from this week's construction activities are below.



