

Project Updates Week Ending September 18, 2026

Subcontractors began the installation of asphalt paving along Colorado Street on Friday, September 18. Work is expected to continue into Saturday, September 19 with final course placed on Colorado and portions of Eliot. Barring any unforeseen conditions or weather impacts, cat-tracking and striping are expected to occur next week. The streets are expected to re-open in phases, beginning with Colorado Street by the end of the month which will allow Fire Station 14 ingress and egress access while Eliot Street repairs are undertaken. Repairs are required to the concrete bike path at 3rd Street at Paoli due to damage from temporary routing of emergency vehicles on this path. Eliot Street is expected to reopen only after repairs are completed and field offices/trailers and equipment are demobilized. See photos from Friday's paving activities.

Contractors continued with landscape finishing work, which is expected to continue through the end of the month. Installation of safety picket fencing along the Colorado Street bridge continued, and decomposed granite (DG) trails are being installed and compacted (see photo below).

The open channel work area still requires soil leaching and soil preparation activities to be completed. Upland planting throughout the site will only occur after required soil conditions are met. Crews are expected to begin installation of landscaping, sod, native plants, trees, and hydroseeding in October.

Marina Vista Park reopened to the public on July 31. Construction fencing is still necessary as other portions of the project area remain under construction. The orange snow fencing is in place to allow the plants to further mature.



Photos: Asphalt paving installation.



Photos: Asphalt paving installation.



Photos: Pending final course of pavement.



Photos: DG installation and compaction in progress.