

# Project Updates Week Ending February 13, 2026

The contractor continues with the installation of the sewer lines (siphon) headed in the westerly direction. This week completed sections closer to the bridge structure have been encased with Controlled Low-Strength Material (CLSM). After curing and when minimum strength requirements have been achieved, the areas will be covered with backfill material and the phased removal of the shoring system will begin.

At the site, where reachable, the contractor continued with utility laydown and the permanent tie-in of one end of the 6-inch reclaimed water line.

Lastly, the contractor completed the tilling-in of soil amendments with existing top soils on site. Crews will continue to leech the soils in the next week to enable the nutrients and amendments to incorporate and breakdown. Pending favorable lab results, trees and sod can be expected to be installed in the coming weeks.



***Photo above: Reclaimed water line tie in***



***Photo above: soil amendments and till in complete***



***Photo above: CLSM encasement began this week***



***Photo above: siphon installation on-going***