

Project Updates Week Ending September 12, 2026

This week contractors continued landscape finishing work, including log-and-wire fencing installation, which is expected to continue through the end of the month and installation of additional site furnishing (see photo below). Installation of safety picket fencing along the Colorado Street bridge also began, along with the demolition of the nearby wing walls that supported the prior box culvert system in preparation of rip rap placement.

Within the open channel work area, the subcontractor is expected to make irrigation system adjustments to certain lines and sprinkler heads. After favorable irrigation coverage tests, crews will move on to soil leaching activities in preparation for planting. Upland planting throughout the site will only occur after soil conditions are met. At the edges of the open channel, crews shifted fencing upland in preparation for placement of the final course of decomposed granite (DG), which is expected to be installed over the next two weeks (see photo below).

Along Eliot Street, a new concrete path was installed directly connecting Eliot Street's multi use path to Marine Stadium (see photo below).

At street grade, the final section of concrete curb was installed at Colorado Street in anticipation of asphalt paving work scheduled for next week, Sept 18 and Sept 19. Barring any unforeseen conditions or weather impacts, the streets are expected to re-open in phases with Colorado Street opening first by the end of the month. The paving of Colorado Street, including small portions of Orlena and Eliot, will occur first for operational needs. Fire Station 14 will require access to Colorado Street prior to any additional work on Eliot Street is undertaken. Please note, Eliot Street requires a final pavement course, which was intentionally deferred to mitigate damage to the final asphalt surfacing from remaining construction work. Additionally, repairs to Eliot Street near the City fueling station and repairs to the concrete bike path at 3rd Street at Paoli are now necessary due to damage from temporary routing of emergency vehicles on this path. Eliot Street is expected to reopen only after crews and equipment are demobilized. More details to come as this phased work progresses.

Marina Vista Park reopened to the public on July 31, however construction fencing is still necessary as other portions of the project area remain under construction. The orange snow fencing is in place to allow the plants to further mature.



Photo: Pathway connecting Eliot Street multi use path with Marine Stadium.



Photo: Open channel and Eliot street in the background.



Photo: Installing footers for site furnishing.



Photo: Base maPhoto: Preparing for final decomposed granite (DG) path
installation.terial.