



## Estimated Maritime Construction Schedule

Task Description	Crane	Location	Start	End	Calendar Days	Work Days
<b>Fender</b>						
Mobilize Barge / Crane on site	Mantis	East	Mon 12/10/18	Mon 12/10/18	1	1
Set template position W6 - Drive piles	Mantis	East	Tue 12/11/18	Tue 12/11/18	1	1
Set template position W5 - Drive pile	Mantis	East	Wed 12/12/18	Wed 12/12/18	1	1
Position barge @ W6 - Install Whalers & Catwalk	Mantis	East	Thu 12/13/18	Tue 12/18/18	6	4
Position barge @ W5 - Install Whalers & Catwalk	Mantis	East	Wed 12/19/18	Fri 12/28/18	10	8
Set template position E8 - Drive piles	Mantis	East	Fri 12/28/18	Fri 12/28/18	1	1
Set template position E7 - Drive piles	Mantis	East	Wed 1/02/19	Wed 1/02/19	1	1
Set template position E6 - Drive piles	Mantis	East	Thu 1/03/19	Thu 1/03/19	1	1

