

Build Schedule Lot # 37100

Plan 1556-A 3 Bedroom



Family

Address: 1313 W Tonto St PHX 85007

Home Sponsor: Southeast Valley Lutheran Coalition

House Leader: John Fisher,
Judd Hunemuller, Jim
Gisselquist
Site Supervisor: Matthew H.
Site Host:

Legend:

Sub Contractor Working	Staff Working	Holiday	SHB 9/17/202 0 JR PPE Box
------------------------	---------------	---------	------------------------------------

WK	Day	Date	Tasks & # of Vol. Needed	Group	SR Staff	# Vol Conf.	SR Notes	Leaders	Family	# Vol Actual	
Construction				Sponsor Relations				Construction			
	Wed		Potentially Delivered to warehouse 11/4/20								
1	Sat	11/21/20	Start Framing (17)	Southeast Valley Lutherans				5	2	V- L- F-	
			Sub Work								
H	Sat	11/28/20	Closed for Thanksgiving								
			Order Cabinets and Windows								
2	Sat	12/5/20	Continue framing (17)	Southeast Valley Lutherans				5	2	V- L- F-	
H	Sat	12/5/20	Closed for Thanksgiving								
			Sub Work								
3	Sat	12/12/20	Continue framing / Prep for trusses (17)	Southeast Valley Lutherans							
			Electrical - Install service panel (Mike R.)								
4	Sat	12/19/20	Build Gable Modules/Prep for Trusses (17)	Southeast Valley Lutherans				5	2	V- L- F-	

Build Schedule Lot # 37100



			Sub Work							
WKD			Roll trusses / Install fascia (8-10 Leaders only)							
H	Sat	12/26/20	Closed for Christmas							
H	Sat	1/2/21	Closed for New Years							
			Sub Work							
5	Sat	1/9/21	Install Safety Rails/ Roof framing (17)	Southeast Valley Lutherans						
			Sub Work							
6	Sat	1/16/21	Continue Roof framing (17)	Southeast Valley Lutherans				4	2	V- L- F-
WKD			Window Installation							
7	Sat	1/23/21	Complete framing (Ready for strap & shear inspection) (17)	Southeast Valley Lutherans				4	2	V- L- F-
WKD			Shear/Strap/Roof Nail City Inspection							
WKD			HVAC - Rough-In							
WKD			Plumbing - Rough -In							
WKD			Electrical - Rough-In							
WKD			Roof Shingle Delivery							
WKD			Lath installation							

Build Schedule Lot # 37100



8	Sat	1/30/21	Begin shingling & drywall blocking (12)	Southeast Valley Lutherans				4	2	V- L- F-
			Sub Work							
9	Sat	2/6/21	Complete shingling (12)	Southeast Valley Lutherans				4	2	V- L- F-
			Sub Work							
10	Sat	2/13/21	Begin drywall (12)	Southeast Valley Lutherans				4	2	V- L- F-
			Sub Work							
11	Sat	2/20/21	Continue drywall (10)	Southeast Valley Lutherans				4	2	V- L- F-
			Sub Work							
12	Sat	2/27/21	Continue drywall (10)	Southeast Valley Lutherans				4	2	V- L- F-
			Sub Work							
13	Sat	3/6/21	Complete drywall (10)	Southeast Valley Lutherans				5	2	V- L- F-
WKD			Closed for tape and texture							
WKD			Stucco Installation							
14	Sat	3/13/21	Begin doors & trim (12)	Southeast Valley Lutherans				5	2	V- L- F-
			Sub Work							
15	Sat	3/20/21	Complete doors & trim/ Prep for interior/exterior paint (17)	Southeast Valley Lutherans				5	2	V- L- F-

Build Schedule Lot # 37100



			Sub Work							
16	Sat	3/27/21	Interior paint /exterior paint prep (17)	Southeast Valley Lutherans				4	2	V- L- F-
			Cabinet delivery/ install cabinets Garage Door Installation							
WKD			Block Fence							
H	Sat	4/3/21	Closed for Easter							
WKD			Electrical - Trim Out							
WKD			Attic insulation Blow-In							
WKD			HVAC - Trim out and A/C Start-Up							
WKD			Flooring							
17	Sat	4/10/21	Exterior paint/Prep for landscaping (17)	Southeast Valley Lutherans				4	2	V- L- F-
			Sub Work							
18	Sat	4/17/21	Landscaping/ Install accessories (17)	Southeast Valley Lutherans						
WKD			Plumbing - Trim Out					4	2	V- L- F-
19	Sat	4/24/21	Touch-up / Punch List / Final clean-up (12)	Southeast Valley Lutherans						
			Homeowner 1st Walk-Through (Staff & Homeowner)							
			Final Walk-Through/ punch list (6)	Southeast Valley Lutherans				4	2	V- L- F-

Build Schedule Lot # 37100



20	Sat	5/8/21	Dedication							Tentative COE May 7, 2021
----	-----	--------	------------	--	--	--	--	--	--	---------------------------------