



SITE DEVELOPMENT, EXCAVATION, DEMOLITION  
WATER AND SEWER SYSTEMS  
AGGREGATE OPERATIONS

**Solid Waste Management  
Landfill Sitework and Closures**  
25 INDUSTRIAL LANE, MENDON, VERMONT 05701 802/773-0062  
FAX 802/747-7992

## Proposed Work Schedule

---

**PROJECT: Brandon NH 019-3 (496)**

**DATE: Week of September 24th**

This past week we continued with drainage install on Carver St. This upcoming week we will continue North up Carver St to the intersection of Union with the 30 inch drainage line and precast manholes. We also be widening the southwest corner of the intersection temporarily to facilitate water and sewer main install in the vicinity. We will be closing Carver St North this Monday until further notice. Carver St, between Union St and Rossiter St, will also be closed to thru traffic starting on Monday to facilitate the install of the drainage and water pipe, however it will be open back up for traffic nightly. All Carver St North traffic will be detours to Union St (south side of Central Park).

### Upcoming work in the next two weeks:

**TRAFFIC DELAYS:** Our work this week will be focused on Carver St this week. We will be closing the road to thru traffic at times during the week. Construction equipment will be traveling on Route 7 and Carver Street, servicing the pipe crew on Rossiter. Please be aware the backfilled trench surfaces on Carver and Rossiter St will be gravel. Take care driving over the backfill trenches. We are coordinating with the School System on bus pickups and drops, to avoid conflict with our construction progress. The School System will be coordinating with the Students and their families.

This week as we work north up Carver St towards Union St we will be impacting the Bank Building and their parking. We will coordinate as we approach the intersection of Union and Carver.

Please see the attached map for Carver St closure details and detour route. Please note on the map that crosswalks will be relocated temporarily. We will provide signage directing pedestrians to temporary cross walks.

**DRAINAGE SYSTEM:** We will have a pipe install crew (30 ton excavator, roller, loader, and dump trucks) on Carver St, between Union St and Rossiter St, working on installing 30" drain pipe and precast manholes and catch basins this week. This same crew will install water main on Carver St, between Union St and Rossiter St, the week of October 2<sup>nd</sup>.

**WATER SYSTEM:** A water pipe install crew (30 ton excavator, roller, loader, and dump trucks) will be starting on Monday, October 2<sup>nd</sup> on Carver St North. This crew will focus on installing the new 12" and 16" water mains in and around Center Park.

**DELIVERIES:** Misc. Small Deliveries

**GENERAL NOTES:** Please be aware there are many buried existing utilities. Sometimes we have to disrupt these utilities and the service they provide to you. In those instances, we make every effort to notify you ahead of time and make every effort to make the disruption as short as possible.

Work will be centered around the Central Park area, Carver St between Union and Rossiter St, and the east end of Rossiter St for the next two months.

### Project Overview:

**PROJECT LOCATION:** Segment 6 project limits start south on Route 7 at the Fire Station and ends just north of the Shell Station on Route 7, the project also includes work on portions of Park St, Conant Sq, Rossiter, Union, Carver, and Grove St.



SITE DEVELOPMENT, EXCAVATION, DEMOLITION  
WATER AND SEWER SYSTEMS  
AGGREGATE OPERATIONS

**Solid Waste Management  
Landfill Sitework and Closures**

25 INDUSTRIAL LANE, MENDON, VERMONT 05701 802/773-0062  
FAX 802/747-7992

**PROJECT DESCRIPTION:** The project consists of roadway widening, sidewalks and curbs, pavement markings, traffic signs, signal, water main, sanitary sewer, aerial, & underground utilities and storm water improvements for the Brandon Village portion of US Route 7 to include a portion of Franklin Street, a portion of Park Street, Center Street, Conant Square, a portion of Carver St, a portion of Union St, a portion of Rossiter St, and a portion of Grove Street. Preconstruction activities including tree removal, exploratory excavation, temporary construction signage installation, and overhead utility relocation will be occurring over the next six weeks.

**PROJECT DURATION:** This project will be on going now through November 2019, with work divided in six segments (A thru F). This year's work will be occurring on Segment B, which is Central Park Area, on Route 7 from Lake Sunapee Bank to the Brandon Public Library and portion of Carver St, Park, Union, and Rossiter St.

Till Next Week,

Jeff Chase  
Casella Construction, Inc.