



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 1/6/2017

**Operations This Week (1-3 thru 1-6)**

This week Markowski Excavating began the first couple days back at work by cleaning out the excavation hole by hand. The ledge needs to be cleaned right off in order for the engineer to be acceptable to the area being ready for concrete.

The second two days of the week, Gendron Building (Concrete Crew) was onsite drilling in dowels and laying out the pad area. They have successfully completed this task and have grouted the rebar into the rock. We will continue to heat the area throughout the weekend.

**Operations Next Week (1-9 thru 1-13)**

Next week we plan have a full concrete crew onsite. Markowski will assist in lowering rebar into the site as Gendron ties up the rebar and finishes the forming process.

By either Thursday or Friday, we expect to pour the pad area. Expect Carrara concrete trucks to enter the job site one of those two days.

Also, we are planning on moving some communication lines on the power poles to create more space on the job site for excavation. Currently the plan is to have Fairpoint on site to perform this work. We will keep you updated.

**Project Extended Look Out (1-16 thru 20)**

The long range plan will next be to begin forming up for the box footers. Gendron will focus on drilling in rebar and forming up the concrete footer that the precast box culvert will sit on. By the end of this week, we hope to pour the concrete for those footers along with the remainder of the pad area.

Thank-you and Happy Holidays,

Tom Markowski

Markowski Excavating