

PROJECT: Brandon NH 019-3 (496)

DATE: November 17, 2017

Summary:

This past week we installed the storm water filter structure on Rossiter St, the sewer main on Union St, and completed the transfer/connection of the new waterline on Union St. This week we are fine grading Carver St, Union St, and Rossiter St. And we are planning on permanent base paving Carver St on **Monday (11/20)**. We will finish this week with sewer main install on Union St and Upper Carver St. **Monday & Tuesday (11/20 & 11/21) we will be placing temporary pavement on Union St** and Upper Carver St and Rossiter St over the storm water filter, along with paving temporary sidewalks and driveway aprons. All travel surfaces that were disturbed by construction of the past three months will be restored by Thanksgiving. Work will continue on the project throughout December (pending weather) in the area of the Mobil Gas Station and other storm water filter sites.

Upcoming work in the next two weeks:

TRAFFIC DELAYS: Carver St will be closed to thru traffic during paving 11/20. Union St will continue to be 1 lane traffic during paving on 11/21. Flagmen will continue to assist motorist in accessing Hannafords and Riteaid. Casella is sensitive to the busy Thanksgiving week traffic and will have the paving done first thing Tuesday morning to alleviate, as much as possible, the impact on shoppers. Rossiter will remain closed to thru traffic until paving is complete.

ROADWAY: Fine grading all exposed gravel. Permanent base pave Carver St and Rossiter St on 11/20 (except over storm water filter). Temporary pave Union St and Upper Carver St trenches and above Rossiter storm water filter on 11/21, along with temporarily restoring sidewalks that have been disturbed by construction over the past 3 months

DRAINAGE SYSTEM: Removal of shoring around storm water filter on Rossiter. Backfilling storm water filter on Rossiter and set manhole covers.

WATER SYSTEM: After 11/20 Carver/Rossiter connection, complete till Spring of 2018.

DELIVERIES: Misc. Small Deliveries

GENERAL NOTES: Please be aware there are many buried existing utilities. Sometimes we have to disrupt these utilities and the service they provide to you. In those instances, we make every effort to notify you ahead of time and make every effort to make the disruption as short as possible.

Work will be centered around the Central Park area, Carver St between Union and Rossiter St, Union Street and the east end of Rossiter St for the next week, and will continue throughout December (weather dependent) in the area of the Mobil Gas Station and other storm water filter sites.

Project Overview:

PROJECT LOCATION: Segment 6 project limits start south on Route 7 at the Fire Station and ends just north of the Shell Station on Route 7, the project also includes work on portions of Park St, Conant Sq, Rossiter, Union, Carver, and Grove St.

PROJECT DESCRIPTION: The project consists of roadway widening, sidewalks and curbs, pavement markings, traffic signs, signal, water main, sanitary sewer, aerial, & underground utilities and storm water improvements for the Brandon Village portion of US Route 7 to include a portion of Franklin Street, a portion of Park Street, Center Street, Conant Square, a portion of Carver St, a portion of Union St, a portion of Rossiter St, and a portion of Grove Street.

PROJECT DURATION: This project will be on going now through November 2019, with work divided in six segments (A thru F). This year's work will be occurring on Segment B, which is Central Park Area, on Route 7 from Lake Sunapee Bank to the Brandon Public Library and portion of Carver St, Park, Union, and Rossiter St.