



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 10/19/2016

Currently this project is on schedule. We have shifted traffic over to the East in order to create some working room for our project site. Privacy fence has been installed along with barrels, jersey barricades and construction signage. This is all for safety to keep not just the public safe but also to keep work crews in a controlled space for work conditions without distractions from vehicles and pedestrians passing by.

We have performed a pre-construction survey to make sure during our rock excavation portion of work, additional damage is not done to adjacent buildings. If damage is noticed to anyone's building during the job and it is believed to be the cause of Markowski's operations, please contact the town who will in turn inform us. However, operations to remove the ledge are expected to have minimal impact on the buildings.

Currently, we are awaiting the arrival of a hydraulic hammer attached to another excavator. Due to scheduling and delivery methods, it will not arrive until Friday (10/21). However, it cannot be moved in the rain, therefore after looking at the upcoming weather, there is a high possibility that it will not arrive until Monday of next week (10/24).

Once on-site, we will have some assembly of the machine to do, then we can begin rock excavation. At the same time, another company will be arriving early next week to drill the edges of the ledge to create a line where our excavation will stop. They should be 3 to 4 days with a track drill machine onsite.

Once we get a feel for the progress of rock removal, we will soon schedule in the concrete subcontractor to begin the outlet of the structure. We will keep all updated as that time arrives, since they will come with a larger crew of workers and there will be more deliveries for steel and concrete to the site.

10/21/16 All, I just got word that L&D Safety Markings will be onsite Monday 10/24 around 9am to paint the edge fog line, the parking spaces and the crosswalk. We will have flaggers to divert traffic around the work zone, so expect some traffic backup after 9. In the afternoon, we will be having our large excavator with a hydraulic hammer attachment showing up and a drill rig.

Actual work will begin on Tuesday within the jobsite limits. We will also be installing some of the concrete curb bumpers for the temporary parking spots.

Thank-you,
Tom Markowski