

Proposed Work Schedule, Week of July 24 – Brandon NH 019-3 (496) Segment 6

Upcoming work in the next three weeks:

TREES: Tree Protection Zone Fencing (3 foot orange fence and metal stakes) will be installed in Segment B on Carver, Union, Center, and Village Green. Fencing is being installed to keep construction traffic off of root zone to ensure tree health.

TRAFFIC DELAYS: No traffic delays are anticipated for the week of July 24th.

PRECONSTRUCTION SURVEYS: Certified Letter were sent to residents abutting segment B. The General Contractor, Casella Construction, Inc., is utilizing a consultant, Continental Placer, Inc, to perform preconstruction surveys of homes and businesses abutting the work site. Surveys will be completed in July, residents and business are encouraged to respond to the letter.

CONSTRUCTION SIGNAGE: Temporary Orange Construction Signs will be installed in later this week. Signs will be installed throughout the project length to properly warn motorist of work ahead.

SAWCUT: Crews will be saw cutting asphalt Rossiter and Carver Street in preparation for trenching for water and drainage.

GROUND BREAKING FOR THE PROJECT WILL BE July 31st at 10 am on THE GREEN

PROJECT LOCATION: Segment 6 project limits start south on Route 7 at the Fire Station and ends just north of the Shell Station on Route 7, the project also includes work on portions of Park St, Conant Sq, Rossiter, Union, Carver, and Grove St.

PROJECT DESCRIPTION: The project consists of roadway widening, sidewalks and curbs, pavement markings, traffic signs, signal, water main, sanitary sewer, aerial, & underground utilities and stormwater improvements for the Brandon Village portion of US Route 7 to include a portion of Franklin Street, a portion of Park Street, Center Street, Conant Square, a portion of Carver St, a portion of Union St, a portion of Rossiter St, and a portion of Grove Street. Preconstruction activities including tree removal, exploratory excavation, temporary construction signage installation, and overhead utility relocation will be occurring over the next six weeks.

PROJECT DURATION: This project will be on going now through November 2019, with work divided in six segments (A thru F). This year's work will be occurring on Segment B, which is Central Park area, on Route 7 from Lake Sunapee Bank to the Brandon Public Library and portion of Carver St, Park, Union, and Rossiter St.