

August 19, 2021


Airport Bulletin # 21 – 27

Update - Spent Aircraft Deicing Fluid Collection System Reconstruction Project

Our contractor completed portions of the PHASE II work in the Reconstruction Project and we reopened Taxiway Alpha, more than two weeks ahead of the planned construction schedule. We are now fully involved in PHASE III on the Hangar D3 Ramp location that will be completed no later than Friday, October 29, 2021. In order to finish PHASE II and come to the final completion of the project, we are anticipating to resume construction activities in the spring of 2022, this work will involve heavy equipment that will result in another closure of Taxiway Alpha between Taxiway's Charlie and Echo for approximately 8 weeks.

We do expect all users become familiar with the new orientation of the Taxiway Alpha Centerline and all associated pavement markings that are now installed in their final and permanent place, please note that all markings on Taxiway Alpha between Taxiways Echo and Golf have been moved Twenty-one feet (21') to the west. Also, note the Bypass Lane (12' wide) to allow for vehicles and ground service equipment to remain clear of both the Non-movement Area Boundary marking and the newly installed Security Identification Display Area (SIDA) marking (6" white line), encompassing the entire Main Terminal Ramp Gates #1 through #6.

We appreciate all of your patience and cooperation during this construction project, and for the most up to date information, we strongly recommend that all operators check the daily Distant NOTAMS and VEOCI mass web e-mails. If you have any questions, please contact Airport Operations at (914) 995 - 4850.



John Starace
Airport Operations Manager

cc: Peter Scherrer, Steve Ferguson, Laura Etre, Jack Barrella, Hugh Greechan, Jim Antonaccio, WCPD Lt. Vincent Antonecchia, TSA Jose Espreo, Bryan Fleming, FAA Demisha Vega, Nick Rienzi, Robert Powers, Frank Ciezadlo, Eric Faulkner