



## **PROJECT UPDATES**

***October 12, 2017***

### **40<sup>th</sup> Street Water Tower Painting Project**

On September 12, 2017, City Council awarded a contract to Allied Painting, of Cherry Hill, New Jersey, in the amount of \$667,500 for the repainting of the water tower. A pre-construction meeting was held September 14, 2017. Work on the project will commence within the next 30 days. The photos below of the Water Tower were taken on October 11...



## **Public Works Garage Maintenance Shop**

On August 15, 2017, City Council awarded a contract to Archetto Construction, of Vineland, New Jersey, in the amount of \$450,601.70 for structural steel work and new siding of the Public Works Garage Maintenance Shop. A pre-construction meeting took place on September 8, 2017. Materials are being ordered and work will begin towards the end of October. The photos below of the Public Works Garage were taken on October 11...





### **Fall Utility Reconstruction – various streets**

On May 10, 2017 City Council awarded a contract to Perna Finnegan, Inc., of Vineland, New Jersey, in the amount of \$1,247,027.25 for utility reconstruction at the following locations:

- 72<sup>nd</sup> Street from Landis Avenue to Central Avenue – Water Main and Sanitary Main under way.
- 81<sup>st</sup> Street from Landis Avenue to Central Avenue
- 62<sup>nd</sup> Street from Landis Avenue to Pleasure Avenue
- 53<sup>rd</sup> Street from Landis Avenue to the Promenade
- 54<sup>th</sup> Street from Landis Avenue to the Promenade
- 55<sup>th</sup> Street from Landis Avenue to the Promenade
- 57<sup>th</sup> Street from Landis Avenue to the Promenade
- 48<sup>th</sup> Street from Central Avenue to Park Road
- 52<sup>nd</sup> Street from Landis Avenue to the Promenade

95% new water main installed. Disinfection and testing is underway. Sanitary main installation began this week and will continue into next week. Contractor's crew is working 4 ten-hour days, Monday to Thursday. As the project progresses, it is possible there will be work on multiple streets simultaneously. The photos below of 72<sup>nd</sup> Street were taken on October 11...





### **Fall Utility Reconstruction – 39<sup>th</sup> Street**

On June 27, 2017 City Council awarded a contract to Perna Finnegan, Inc., of Vineland, New Jersey, in the amount of \$287,782.31 for utility reconstruction on 39<sup>th</sup> Street from Central Avenue to Kneass Street. Mobilization of equipment and materials is underway. Contractor crews will work 4 ten-hour days, Monday to Thursday.

### **Road Reconstruction – various streets**

On March 28, 2017, City Council awarded a contract to Arawak Paving Co., Inc., of Hammonton, New Jersey, in the amount of \$443,700 for reconstruction of the asphalt roadway at the following locations:

- 47<sup>th</sup> Street from Landis Avenue to Promenade - completed
- 49<sup>th</sup> Street from Landis Avenue to Promenade - completed
- 65<sup>th</sup> Street from Landis Avenue to Central Avenue - completed
- 69<sup>th</sup> Street from Landis Avenue to Pleasure Avenue - completed
- 76<sup>th</sup> Street from Landis Avenue to Pleasure Avenue
- 77<sup>th</sup> Street from Roberts Avenue to Central Avenue

Concrete and paving has been completed on 47<sup>th</sup> Street, 49<sup>th</sup> Street, 65<sup>th</sup> Street and 69<sup>th</sup> Street. Those streets have entered the punch list phase. Work on 76<sup>th</sup> Street and 77<sup>th</sup> Street will commence within the next three weeks.

### **Sea Isle Boulevard**

The Cape May County Board of Chosen Freeholders, at their May 13, 2014 meeting, awarded a \$12.7 million contract to South State, Inc. for the Sea Isle Boulevard Improvement project that will raise the roadway by approximately 4.5 feet and otherwise reconstruct Sea Isle Boulevard.

Traffic has been diverted to the south side of the boulevard; and the contractor placed fill on the north side of the causeway to an average height of about 6.5 feet, which was 2 feet higher than the eventual height of the completed roadway. The additional 2 feet, which was removed in preparation for paving, was surcharge to compress the underlying layers of soil. The goal was to obtain as much settlement as possible prior to paving on top of the new fill.

Work has resumed on the Sea Isle Boulevard project, after being on hold over the summer due to environmental restrictions. In the first half of November, it is anticipated that traffic will be switched over to the north, elevated side, of the causeway; and work will begin on placement of fill on the south side. Traffic will remain on the north side of the causeway until completion of the roadwork. The current schedule is to complete the roadwork for the new causeway prior to the 2019 summer season.

Motorists are advised to be aware of the revised traffic patterns in the construction zone and the reduced speed limit.

### **Utility Reconstruction**

On October 11, 2016, City Council awarded a contract to F.W. Shawl & Sons Construction in the amount of \$1,003,025 for utility work to various streets as listed below:

79<sup>th</sup> Street – Central to Roberts - completed  
Landis Avenue – 73<sup>rd</sup> to 72<sup>nd</sup> - completed  
Landis Avenue – 74<sup>th</sup> to 76<sup>th</sup> - completed  
78<sup>th</sup> Street - Landis to Central - completed  
78<sup>th</sup> Street – Central to Roberts - 95% complete  
81<sup>st</sup> Street – Central to Bay End - 95% complete  
66<sup>th</sup> Street – Landis to Central  
68<sup>th</sup> Street – Landis to Central - completed  
71<sup>st</sup> Street – Landis to Central - Sanitary main underway  
73<sup>rd</sup> Street – Landis to Central - completed  
76<sup>th</sup> Street – Landis to Central - completed

Work 95% complete on both 78<sup>th</sup> Street and 81<sup>st</sup> Street. Restoration to asphalt remains. Work to install new sanitary main on 71<sup>st</sup> Street is now underway. Crews are working 4 ten-hour days, Monday to Thursday. The photos below of 71<sup>st</sup> Street were taken on October 11...



###