



FLORIDA DEPARTMENT OF TRANSPORTATION PROJECT INFORMATION FLYER

SR 9/I-95 Northbound (NB) Exit Ramp at SR 706/Indiantown Road Improvements Project

SR 706/Indiantown Road from Florida's Turnpike entrance to Central
Boulevard in the Town of Jupiter
Palm Beach County, FL
Financial Project ID Number: 439758-1-52-01, -02, and -03

SR 9/I-95 NB EXIT RAMP AT SR 706/INDIANTOWN ROAD—SEPT./OCT. 2024 PROGRESS REPORT

Saturday, October 19, 2024 marks contract day 356 of 614, with work 57% completed. Project improvements include but are not limited to milling and resurfacing the existing roadway, widening the Indiantown Road Bridge over the C-18 canal (located just west of Island Way) in both directions to provide an additional through lane, and re-aligning the I-95 northbound exit ramp to eastbound Indiantown Road to a new signalized intersection. The project is currently anticipating completion in Summer 2025. Weekly lane closure updates, project progress photos and additional information on the project scope can be found on the [project webpage](#).

WORK PERFORMED IN SEPTEMBER 2024

- Bridge deck forming, reinforcing steel installation, and concrete bridge deck pouring for bridge widening on the outside lanes of Indiantown Road over the C-18 canal in the eastbound direction
- Shoulder widening operations on eastbound Indiantown Road from Island Way to Central Boulevard
- Directional boring operations and installation of mast arms for signal installation at the new I-95 northbound exit ramp to eastbound Indiantown Road
- Sidewalk excavation and embankment work on eastbound Indiantown Road east of Florida's Turnpike

CONSTRUCTION ACTIVITIES ONGOING IN OCTOBER 2024

- Drilled shaft installation for overhead signage structures
- Curb, gutter and sidewalk installation on eastbound then westbound Indiantown Road, including upgrades to the curb ramps to meet Americans with Disabilities Act (ADA) standards
- Construction of the bridge approach slabs and bridge joints over the C-18 canal
- Permanent barrier wall and sidewalk installation on eastbound Indiantown Road over Florida's Turnpike

NEW TRAFFIC SIGNAL ACTIVATION ANTICIPATED FOR LATE OCTOBER/EARLY NOVEMBER 2024

- The new traffic signal at the I-95 northbound exit ramp to eastbound Indiantown Road will be on 'yellow' flash mode prior to the new ramp opening, visible in the eastbound and westbound directions on Indiantown Road
- When traffic is shifted to the newly constructed I-95 northbound exit ramp to eastbound Indiantown Road (located just west of the existing exit ramp) the signal will activate to 'red, yellow, green' mode

RAMP IMPACTS

- The I-95 northbound exit ramp to eastbound Indiantown Road will have one lane closed around-the-clock through October 2024
- A full closure is expected to permanently shift traffic to the newly constructed I-95 northbound exit ramp to eastbound Indiantown Road. Advance notice will be provided.

CONTACT INFORMATION

Jon Droge — FDOT Project Manager

jon.droge@dot.state.fl.us or (561) 632-5768

Thomas Emerson, P.E. — Project Administrator

temerson@fj-group.com or (954) 495-5740

Meredith Cruz — Community Outreach Specialist

mcruz@cruz-pr.com or (561) 589-9584

WEBSITE AND SOCIAL MEDIA

Project website: www.d4fdot.com

Instagram/X: @MyFDOT_SEFL

Facebook: @MyFDOTSEFL



Construction Cost: \$18 million Construction Start: October 30, 2023 Anticipated Completion: Summer 2025

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.