

Public Works Project Summary

Name	Project Type	Project Start	Project End	Comments	Phase	Description	Project Cost	Date Modified	User Modified	is Public	Project Manager	Project Funding
Port St. Lucie Blvd. South Improvement Project - Segment 3 - Gatlin Blvd. to Darwin Blvd.	Roadway Improvements	02/06/2018	07/31/2024	The Joint Participation Agreement (JPA) with FDOT to provide partial funding (\$4.4M) to the City was approved. Contractor is Zahlene Enterprises, Inc. Lane closures and traffic shift in place for construction. www.cityofpsl.com/p/slblvdsouth . Activities include drainage, curb, gutter, sidewalk and roadway. Traffic shift taking place early 2024.	Construction	Port St Lucie Blvd. will be reconstructed from Darwin Blvd. to Gatlin Blvd. The existing open swale drainage system will be converted to curb and gutter and sidewalks will be added to both sides. This will match the proposed typical section both north and south of this project. Construction is partially funded through a Transportation Regional Incentive Program (TRIP) Grant.	\$8,800,000.00	01/13/2024	bzsoka	TRUE	Thomas Salvador	City/Grant

SW Port St. Lucie Boulevard Improvement Project - Alcantarra Blvd. to Darwin Blvd.	Roadway Improvements	01/17/2022	07/31/2024	FDOT managed project. Contractor is Zahlene Enterprises. Construction started in late Jan. 2022. For more information visit www.d4fdot.com. Lane closures anticipated. Activities include: stormwater and drainage activities, excavation of pond, signal and roadway activities. Weekend work anticipated. Anticipated completion summer 2024.	Construction	Construction of approximately 0.7 mile of roadway widening from 2 to 4 lanes. Project includes adding multi- use paths, landscaped median, signalized intersections, roadway lighting, curb and gutter, underground drainage, and relocation of water and sewer lines.	\$13,599,841.00	01/13/2024	bzsoka	TRUE	Clyde Cuffy	Federal
--	-------------------------	------------	------------	--	--------------	---	-----------------	------------	--------	------	-------------	---------

SW Port St. Lucie Boulevard Improvement Project - Paar Drive to Alcantarra Blvd.	Roadway Improvements	02/05/2015	12/31/2026	Property Acquisition and design are complete and approved by FDOT. Per City Council's directive, Staff, TPO and FDOT redesigned the roadway typical section to enhance pedestrian safety and multi-modal use. A Locally Funded Agreement was executed by the City and FDOT to assist FDOT with funding the redesign. Construction is scheduled in the FDOT 5-year Work Program for FY 2024/25 (FDOT Funding). Project schedule managed by FDOT.	Design	Construction of approximately one mile of roadway widening from 2 to 4 lanes. Project includes adding multi- use paths, landscaped median, signalized intersections, roadway lighting, curb and gutter, underground drainage, and relocation of water and sewer lines.	\$16,413,056.00	09/05/2023 bzsoka	TRUE	Clyde Cuffy	Federal
--	-------------------------	------------	------------	--	--------	---	-----------------	-------------------	------	-------------	---------

SW Port St. Lucie Boulevard Improvement Project - Becker Road to Paar Drive	Roadway Improvements	05/01/2020	01/31/2030	FDOT awarded the design contract to R. J. Behar & Company, Inc. in May 2020. 60% plans scheduled for FDOT and City submittal in January 2024. Construction is tentatively budgeted in FDOT's 5-year work plan for 2028. City is exploring funding mechanisms to expedite construction schedule from 2028 to 2026. Managed by FDOT. Roadway typical section continues from Segment 2 (Paar to Darwin).	Design	Construction of approximately one mile of roadway widening from 2 to 4 lanes. Project includes adding multi-use paths, landscaped median, signalized intersections, roadway lighting, curb and gutter, underground drainage, bridge replacement, and relocation of water and sewer lines.	\$20,000,000.00	09/05/2023 bzsoka	TRUE	Clyde Cuffy	State
St Lucie West Boulevard / I 95 Bridge and Ramps - Managed by FDOT	Intersection Improvements	07/01/2017	12/31/2023	Contractor Ranger Construction and CEI firm Johnson, Miriam, and Thompson (JMT). Construction began Jan. 2022 with completion early 2024. Lane closures expected at night. www.d4fdot.com . Expect delays and use caution in this area. Traffic shifted onto new bridge. Paving operations taking place.	Construction	The Florida Department of Transportation (FDOT) is managing this project to construct a new eastbound bridge over I-95 for St. Lucie West Blvd. The existing bridge will be converted to two (2) westbound lanes. New entrance/exit ramps to I-95 are also being constructed.	\$17,000,000.00	01/13/2024 bzsoka	TRUE	Colt Schwerdt	State

Floresta Dr Roadway Improvements Phase 2 - Elkcam Waterway to Crosstown Pkwy.	Roadway Improvements	09/23/2022	12/31/2024	This is a Sales Tax Project. Construction started Sept. 2022. www.florestadrive.com. Multiple crews working on drainage, curb, driveways, sidewalk and roadway. Work on Elkcam bridge complete. Walters Terrace Pond is complete. Roundabout at Polynesian complete. Road and lane closures anticipated.	Construction	The second phase of the project consists of 2-lane improved roadway providing bike lanes, sidewalks, landscaping and street lights. The improvements are intended to facilitate safe and efficient flow of traffic and minimize points of conflict and strengthen a sense of neighborhood along the corridor through implementation of a Complete Street Concept.	\$33,922,572.00	01/13/2024	bzsoka	TRUE	Colt Schwerdt	Half-Cent Tax
Floresta Dr Roadway Improvements Phase 3 - Crosstown to Prima Vista Blvd	Roadway Improvements	05/01/2024	12/31/2026	This is a Sales Tax Project. The final design plans are complete. An interlocal agreement was approved with St. Lucie County to include improvements to the Prima Vista/Floresta intersection and a portion of Prima Vista Boulevard. Construction start date is anticipated Spring / Fall 2024, pending funding. www.florestadrive.com	Construction	The third phase of the project consists of a 2-lane improved roadway providing bike lanes, sidewalks, landscaping and street lights. The improvements are intended to facilitate safe and efficient flow of traffic and minimize points of conflict and strengthen a sense of neighborhood along the corridor through implementation of a Complete Street Concept.	\$18,000,000.00	09/05/2023	bzsoka	TRUE	Colt Schwerdt	Half-Cent Tax

California Boulevard and St Lucie West Boulevard Intersection Improvements	Intersection Improvements	07/01/2024	12/31/2027	This is a sales tax funded project. The dates provided are estimated based upon the currently approved sales tax project implementation schedule. Public Meeting about California improvements including this intersection held September 14, 2022. Another public meeting planned for January 25, 2024 from 5 p.m. to 7 p.m. at Manatee K-8 School.	Planning	The intersection improvement project consists of upgrading the signal mast arms, adding a second westbound and a second eastbound left turn lane on St. Lucie West Blvd at California Blvd. and adding a second northbound left turn lane and a second southbound left turn lane on California Blvd at St. Lucie West Blvd.	\$2,000,000.00	01/13/2024 bzsoka	TRUE	Colt Schwerdt	Half-Cent Tax
SW California Boulevard Widening	Roadway Improvements	08/01/2022	12/31/2027	This is a sales tax funded project. Public Involvement and Outreach started with the first Public Meeting held September 14, 2022. Initial concepts presented to Council in March 2023. Another public meeting planned for January 25, 2024 from 5 p.m. to 7 p.m. at Manatee K-8 School.	Planning	Widen SW California Boulevard from two lanes to four lanes from Crosstown Parkway to St. Lucie West Blvd. with drainage improvements, sidewalks, and landscaping.	\$15,100,000.00	01/13/2024 bzsoka	TRUE	Colt Schwerdt	Half-Cent Tax

South Federal Highway (US1) Beautification Project	Landscaping	03/06/2023	02/29/2024	Design completed in March 2022. Construction started in March 2023. Construction ongoing. Project anticipated to be completed by early 2024. The contractor installed landscaping. Currently working on stamped concrete and power for irrigation.	Construction	Installation of landscaping along US1 within City limits (from Port St. Lucie Blvd. to Village Green Drive)	\$3,205,167.00	01/13/2024	bzsoka	TRUE	John Dunton	Half-Cent Tax
Savona Boulevard and Paar Drive Intersection Improvements	Intersection Improvements	10/01/2023	09/30/2025	These are estimated project dates based upon Public Works' Capital Improvement Program (CIP) 10-year budget. Design anticipated for FY 2023/24	Planning	Design and construct a roundabout, sidewalk, landscaping, and associated drainage improvements.	\$1,500,000.00	09/05/2023	bzsoka	TRUE	Colt Schwerdt	City

Village Green Drive Corridor Revitalization	Roadway Improvements	01/31/2024	12/31/2026	Village Green Drive Corridor Revitalization Master Plan adopted at July 2021 CRA Meeting. Visit www.cityofpsl.com/villagegreen for more information. Design of Hog Pen Slough Boardwalk underway with MARLIN Engineering. City Council direction at 2022 Summer Workshop accelerated design of roadway. City received \$2M RAISE grant. The City will be contributing \$500k in addition to this for obtaining NEPA certification and design.	Design	Access management, accessibility, and multi-modal improvements to Village Green Drive. The project limits are from US Highway 1 to SE Tiffany Ave.	\$450,000.00	01/18/2024	bzsoka	TRUE	Jennifer Davis	City
---	----------------------	------------	------------	---	--------	--	--------------	------------	--------	------	----------------	------

Gatlin Boulevard/I-95 Interchange Improvements	Intersection Improvements	06/09/2022	10/31/2023	The project is nearing completion and pending final acceptance. This is a FDOT managed project.	Construction	FDOT Managed Project - Project includes the design and construction of one (1) additional left turn lane on both the northbound and southbound I-95 off-ramps to Gatlin Boulevard.	\$3,800,000.00	01/13/2024	bzsoka	TRUE	Colt Schwerdt	FDOT
--	---------------------------	------------	------------	---	--------------	--	----------------	------------	--------	------	---------------	------

Midway Road - Glades Cut-Off Road to Selvitz Road	Roadway Improvements	02/01/2017	12/31/2028	St. Lucie County Project managed by FDOT - The County is continuing to work with the Turnpike on a proposed turnpike interchange. The project has been split into two smaller projects. The portion from Jenkins to Selvitz design is complete. The County applied for TRIP and CIGP funding for the segment from Jenkins Road to Selvitz Road in an attempt to fund the construction anticipated Summer 2025. Design Winter 2023 for Glades Cut- Off Road to Jenkins with anticipated completion Summer 2026.	Design	Midway Road will be expanded to a four- lane divided highway with raised medians and designated bicycle lanes and pedestrian facilities.	\$3,500,000.00	09/05/2023 bzsoka	TRUE	Colt Schwerdt	Federal
--	-------------------------	------------	------------	---	--------	--	----------------	-------------------	------	---------------	---------

Gatlin Boulevard Traffic Signal Timing and Equipment Upgrades	Traffic System Improvements	07/17/2023	12/31/2023	Project Complete. The adaptive signals will be utilized following the end of the construction of the FDOT Gatlin Project. Anticipated end of January / early February 2024.	Complete	This project is funded through two (2) LAP Grants with the St. Lucie TPO and FDOT. The project involves the implementation of adaptive traffic signal control equipment from SW Village Parkway to SW Savona Boulevard. The project will be completed in two (2) phases with the first phase from SW Village Parkway to SW Savage Boulevard and the second phase from SW Import Drive to SW Savona Boulevard. These projects are ranked #4 on the TPO's Congestion Management Process (CMP).	\$540,000.00	01/13/2024	bzsoka	TRUE	Colt Schwerdt	FDOT LAP
Tom Mackie Boulevard Phase 2	Roadway Improvements	06/08/2020	12/31/2023	Design is complete. A private company, Accel, is constructing the roadway and will be credited the cost of the roadway construction against their property cost. Construction began in October 2021 and is complete.	Complete	Design and construction of a roadway extension in Southern Grove, which will provide access to undeveloped land within the City's Jobs Corridor.	\$1,400,000.00	01/18/2024	bzsoka	TRUE	Jennifer Davis	GFC Government Finace Corp

St. Lucie West Boulevard & Peacock Boulevard Intersection Improvements	Intersection Improvements	10/01/2022	09/30/2026	Project timeline is based upon proposed funding in Public Works Department's Capital Improvement Program. Under Design. 60 percent plans received. Construction is scheduled to start in FY 24/25. The City has an Interlocal agreement with St. Lucie County to share construction costs.	Design	To compliment FDOT's interchange project and new bridge on St. Lucie West Boulevard over I95, this project serves to improve the capacity of the Peacock intersection. Design will be completed in FY 22/23 and then construction is funded to commence in FY 23/24. The project includes an additional southbound turn lane, westbound through lane, eastbound left turn lane, westbound right turn lane, and a northbound through lane to Courtyard Circle.	\$3,300,000.00	01/13/2024 bzsoka	TRUE	Thomas Salvador	City
SW Abingdon Avenue Traffic Calming	Traffic Calming	10/01/2023	12/01/2023	Construction for traffic calming is complete.	Complete	Project will consist of the installation of traffic calming devices on SW Abingdon Avenue from Savona Boulevard to Import Drive.	\$150,000.00	12/03/2023 bzsoka	TRUE	Frank Knott	City
Milner Drive Traffic Calming	Traffic Calming	09/11/2023	10/31/2023	Approved by City Council. Contractor is Pav-Co. Construction starting mid September.	Complete	The project consists of the installation of traffic calming devices.	\$125,000.00	11/27/2023 bzsoka	TRUE	Frank Knott	City

Tom Mackie Boulevard Phase 3	Roadway Improvements	07/12/2021	02/29/2024	Miller Development is constructing the roadway. Construction started in February 2023 and is ongoing. The schedule is developer driven. Pending landscaping.	Construction	Design and construction of approximately 1,730 feet of roadway within Southern Grove, south of Trade Center Drive and east of Village Parkway.	\$3,610,000.00	01/18/2024	bzsoka	TRUE	Clyde Cuffy	GFC Government Finace Corp
North Torino Parkway & East Torino Parkway Intersection Improvements	Intersection Improvements	11/06/2023	12/31/2024	Design Complete. Public Meeting held August 31, 2022. Timothy Rose selected as the contractor. Construction anticipated to start early 2024.	Construction	Design and construction of a roundabout with crosswalks, lighting, and landscaping.	\$1,000,000.00	01/13/2024	bzsoka	TRUE	David Epperson	City
Port St. Lucie Blvd at Cameo Blvd Intersection Improvements	Intersection Improvements	10/03/2022	01/31/2024	Improve traffic flow and provide high- quality infrastructure and facilities. Currently in design.	Design	Improvements to southbound Cameo Blvd and replace outdated strain poles and span wires with new mast arms, signal heads and detection cameras.	\$1,200,000.00	01/13/2024	bzsoka	TRUE	Thomas Salvador	City/Half-Cent Tax
Bayshore & Lakehurst Signalization	Intersection Improvements	08/01/2023	05/31/2024	This intersection is currently stop controlled for EB/WB Lakehurst only. High traffic volumes and historical crashes indicates that a traffic signal is justified at this location based on Federal criteria. Design is complete. Ferreira Construction is under contract for signal construction. Under construction.	Construction	Intersection Improvements	\$800,000.00	09/05/2023	bzsoka	TRUE	Paul Johnson	City

Abingdon Sidewalk	Sidewalk	12/01/2023	09/30/2024	Under construction.	Construction	Construct 5-foot sidewalk Savona to Import	\$622,000.00	01/13/2024	bzsoka	TRUE	Emily Seitter	City/Half-Cent Tax
Lakehurst Drive Sidewalk	Sidewalk	02/07/2022	06/30/2023	Design is complete. Construction Complete.	Complete	Construct 6-foot sidewalk on the north side of Lakehurst Drive from Airoso to Ivanhoe. The project includes concrete sidewalk, earthwork, clearing and grubbing, drainage modifications, swale relocation and grading, driveway culvert replacements, replacements of driveways and utility adjustments.	\$895,000.00	07/17/2023	bzsoka	TRUE	Frank Knott	TBD
Selvitz Road Sidewalk	Sidewalk	05/01/2023	01/31/2024	Construction complete. Pending final acceptance.	Complete	Construct 6-foot sidewalk from Floresta to Bayshore	\$681,000.00	01/13/2024	bzsoka	TRUE	Emily Seitter	FDOT LAP
Idol Avenue Traffic Calming	Traffic Calming	07/31/2023	08/12/2023	Construction Complete.	Complete	Project will consist of the installation of traffic calming devices.	\$135,000.00	08/08/2023	bzsoka	TRUE	Frank Knott	City
Sunglow Street Traffic Calming	Traffic Calming	08/01/2023	09/05/2023	Construction complete.	Complete	Project will consist of the installation of traffic calming devices.	\$135,000.00	09/05/2023	bzsoka	TRUE	Frank Knott	City
Dalton Circle Traffic Calming	Traffic Calming	11/01/2023	04/30/2024	Under construction.	Construction	The project consists of the installation of traffic calming devices.	\$110,000.00	01/13/2024	bzsoka	TRUE	David Epperson	City
Dreyfuss Blvd Traffic Calming	Traffic Calming	12/31/2023	04/30/2024	Traffic calming approved. Contractor selected. Waiting schedule from contractor. Anticipated to be completed by the end of April 2024.	Construction	The project consists of the installation of traffic calming devices.	\$160,000.00	01/13/2024	bzsoka	TRUE	David Epperson	City

Tradition Parkway Turn Lane	Roadway Improvements	01/22/2024	09/30/2024	Coordinated closely with FDOT for the I-95 and Gatlin Project to set the construction start date. Council approved resolution April 10, 2023. FDOT provided construction agreement. Construction anticipated to start January 2024.	Construction	Construct roadway improvements.	\$300,000.00	01/13/2024 bzsoka	TRUE	David Epperson	City
East Torino at Midway Road Lane Improvements	Roadway Improvements	11/06/2023	12/31/2025	Design complete. Contractor Timothy Rose Contracting will be constructing this project. The contract is underway. Construction activities anticipated to start in early 2024.	Construction	Add addition lane northbound East Torino at Midway Road.	\$150,000.00	01/13/2024 bzsoka	TRUE	David Epperson	City

Tulip Boulevard / College Park Road Intersection Improvements	Roadway Improvements	01/01/2023	12/31/2024	Public Meeting held January 12, 2022. Public Input was used to revise concepts. City Council approved option 2 concept at a Special Council Meeting in May 2022. Design complete. Construction anticipated to start summer 2024. Public Meeting held June 7 at City Hall in the Council Chambers. Contractor Timothy Rose selected.	Construction	Existing intersection as a mini-roundabout experiences high volumes of eastbound and subsequent long delays at the Gatlin Boulevard signal, especially during the morning and afternoon peak hours. The area was analyzed and a recommended permanent long term improvement was proposed and approved by Council. The project will remove the existing roundabout and extend the median, add an additional lane at the Gatlin Intersection and extend the lane east of College Park.	\$1,000,000.00	01/13/2024 bzsoka	TRUE	Colt Schwerdt	City
Tradition and Village Parkway Mobility Improvements	Roadway Improvements	10/01/2022	12/31/2024	Project is in design. Public Meeting to be scheduled in March 2024. Concepts being presented to City Council in February 2024.	Design	Proposed improvements will shorten crossing distances with curb bulbouts and refuges in the medians and protected shared-use paths for enhanced bicycle safety.	\$100,000.00	01/13/2024 bzsoka	TRUE	Colt Schwerdt	City

Import Drive Sidewalk PH 2	Sidewalk	02/27/2023	01/31/2024	Construction complete. Pending final acceptance.	Complete	Construction of concrete sidewalk from SW Inca Terrace to SW Savage Boulevard. Improvements include driveway replacements, drainage, utility adjustments, roadway restoration, sod, signage and pavement markings. This project is funded by the one- half cent sales tax.	\$846,741.60	01/13/2024	bzsoka	TRUE	Emily Seitter	Half-Cent Tax
-------------------------------	----------	------------	------------	--	----------	---	--------------	------------	--------	------	---------------	---------------

Safety Improvements SR 9 / I-95 from Gatlin Blvd. to St. Lucie West Blvd.	Roadway Improvements	06/16/2023	07/31/2024	Florida Department of Transportation (FDOT) Managed Project. Project started May 16, 2023 and is anticipated to be completed in summer 2024. Public Meeting held June 8, 2023. Full on and off ramp and nighttime closures anticipated. www.d4fdot.com	Construction	This FDOT Project was developed following a Safety Study. The project will 1) Widen NB on ramp at Gatlin to lengthen acceleration lanes 2) SB onramp at St. Lucie West Blvd. acceleration lane 3) Correct pavement cross slopes and super elevation transitions based on risk of hydroplaning 4) Improve friction performance 5) Install dynamic curve warning system and weather information system 6) Dynamic Message Sign in NB direction, S of Gatlin 7) Install LED lighting on I-95 and 8) Upgrade Signage	\$6,000,000.00	01/13/2024	bzsoka	TRUE	Colt Schwerdt	FDOT
---	-------------------------	------------	------------	---	--------------	--	----------------	------------	--------	------	---------------	------

Milner Drive Sidewalk Phase 1	Sidewalk	05/08/2023	08/31/2023	Sidewalk for Phase 1 is complete.	Complete	Construct a 6-foot sidewalk on NW Milner Drive from NW Omega Road to St. Lucie County Fire District Complex. Includes sidewalk installation, earthwork, sod installation, culvert pipe removal and installation, driveway apron removal and reinstall in some locations, irrigation, sign relocation, striping and as-builts.	\$199,923.00	09/05/2023 bzsoka	FALSE	Frank Knott	City
SE Whitmore Drive Traffic Calming	Traffic Calming	07/26/2023	07/26/2024	In planning stages. Public Meeting held on January 10, 2024.	Planning	Traffic Calming on SW Whitmore Drive from Bayshore Blvd. to Airoso Blvd.	\$100,000.00	01/13/2024 bzsoka	TRUE	David Epperson	City
Milner Drive Sidewalk Phase 2	Sidewalk	09/01/2023	03/31/2024	Under construction. Nearing completion.	Construction	Construct a 6-foot sidewalk on NW Milner Drive from NW Omega Road to Selvitz Road. Includes sidewalk installation, earthwork, sod installation, culvert, pipe removal and installation, driveway apron removal and reinstall in some locations, irrigation, sign relocation, striping and as-builts.	\$199,923.00		TRUE	Thomas Salvador	General Fund
Volucia Drive Traffic Calming	Traffic Calming	01/01/2024	06/30/2024	In planning stages. Public Meeting to take place on January 24 from 6 p.m. to 7 p.m. at City Hall.	Planning	Traffic Calming on Volucia from East Torino to Blanton.	\$110,000.00		TRUE	David Epperson	City