



**FOR IMMEDIATE RELEASE | 9.30.2020**

**CONTACT**

Wayne Wiedrich, Operations Engineer  
City of Williston | Public Works & Engineering  
701.577.6368  
[waynew@ci.williston.nd.us](mailto:waynew@ci.williston.nd.us)

**City of Williston construction updates**

WILLISTON, N.D. – The following are new progress updates regarding ongoing construction projects throughout the City of Williston.

**16<sup>th</sup> Avenue West & 26<sup>th</sup> Street**

Preparation for road striping of the 16<sup>th</sup> Avenue West and 26<sup>th</sup> Street intersection and as well as the fully paved 16<sup>th</sup> Avenue extension began on Tuesday, September 29.

Road striping starts on Wednesday, September 30 with landscaping operations ongoing. Permanent signage will follow shortly after.

The intersection will transition from a 3-way to a 4-way stop when the 16<sup>th</sup> Avenue extension opens in mid-October. At that time, a footpath that spans the length of the 16<sup>th</sup> Avenue extension will also be available for public use.

The 16<sup>th</sup> Avenue extension will connect with 42<sup>nd</sup> Street.

The necessary infrastructure is in place for lighting which will go up under traffic at a later date.

**42<sup>nd</sup> Street**

Sewer is complete and BEK Consulting is installing water line and storm sewer along the length of the 42<sup>nd</sup> Street extension, heading west toward 32<sup>nd</sup> Avenue West.

MMI is following behind with subgrade work to prepare the road for paving which is also scheduled for mid-October.

Once complete, 42<sup>nd</sup> Street will extend beyond 16<sup>th</sup> Avenue West and connect with 32<sup>nd</sup> Avenue West.

**4<sup>th</sup> Avenue West**

The water line and storm sewer are installed with curb and gutter complete in all areas minus the block of 4<sup>th</sup> Avenue West between 6<sup>th</sup> and 7<sup>th</sup> Street West, and 7<sup>th</sup> Street West from 3<sup>rd</sup> Avenue West up to the alley between 4<sup>th</sup> and 5<sup>th</sup> Avenue West.

Paving is scheduled to begin next week with all roads in the area reopening in mid-October.

### **34<sup>th</sup> Street**

Road construction continues with the pouring of curb and gutter, scheduled to finish early next week. Sidewalk work is also scheduled to begin next week.

To view ongoing construction areas throughout the City of Williston, please visit the 2020 Construction Map at: <https://bit.ly/Construction2020>.

For future updates, please follow the City of Williston on Facebook (@cityofwilliston), Instagram (@cityofwilliston), and LinkedIn.

For more information on this story, please contact Wayne Wiedrich, Operations Engineer, at 701.577.6368 or [waynew@ci.williston.nd.us](mailto:waynew@ci.williston.nd.us).

The City of Williston Public Works and Engineering building is located at 1121 5<sup>th</sup> Street East, Williston, ND.

###

PHOTO: Project Updates image.

View release online at [www.cityofwilliston.com](http://www.cityofwilliston.com).

Follow the City of Williston on Facebook (@cityofwilliston), Instagram (@cityofwilliston), and LinkedIn.

For more information, please visit [www.cityofwilliston.com](http://www.cityofwilliston.com), call 701.577.8100, or stop by 22 East Broadway, Williston, ND.

COW20-9-13