

State Highway 16

Monthly Newsletter



SH-16, I-84 to SH-44 | Progress Tracker

The new SH-16 corridor is expected to open in mid-2027.

55% complete:

This month, check out our Summer 2026 Update video to see how much progress crews have made and what work is coming up this summer.



Read below to learn more about progress along the corridor!



Click the photo to learn more!

I-84 System Interchange

Over the past month, crews have continued work to build and reinforce the bridge decks (top of bridge) on each flyover ramp crossing I-84.

► **Upcoming:** Partial and full closures along I-84 will continue as crews work on the bridge decks. **Repaving I-84** between Ten Mile (Exit 42) and Garrity (Exit 38) will be rescheduled to a later date.



Franklin Interchange

Click the photo to learn more!

Franklin Interchange

◆ Since our last update, crews have continued working on the top of the bridge and future on and off ramps.

► **Upcoming:** Concrete paving work will continue on the future on and off ramps as well as on SH-16 where it connects to the bridge.



Ustick Interchange

Click the photo to learn more!

Ustick Interchange

◆ In the last month, crews have continued working on concrete paving on top of the bridge. Concrete has also been placed on SH-16 where it connects to the bridge.

► **Upcoming:** Crews will continue paving work at the ramps. Work to install lighting and the traffic signal will occur.



US-20/26 Interchange

Click the photo to learn more!

US-20/26 Interchange (Chinden Blvd)

◆ Since our last update, crews finished installing lighting under the bridge and paved the top of the interchange bridge and loop ramp.



SH-44 Interchange

Click the photo to learn more!

SH-44 Interchange (State St)

◆ Over the past month, crews completed another traffic shift to continue work in the center of SH-44. Old pavement markings were removed and new pavement striping work was completed.

► **Upcoming:** Crews will continue paving work at the ramps and around the intersection. Crews will also continue work in the center of SH-44 this summer.

**Estimated completion dates and schedules are subject to change.*

Project Snapshots from May 2026



SH-44: Recent pavement work along the northside of SH-44 looking west toward SH-16.



Franklin Rd: Recent concrete work on top of bridge and paving work on ramp approaches.



I-84: Flyover ramps on I-84 and recent work on ramp bridge decks (top of bridge).



SH-44: Earthwork to form the base of the SH-44/SH-16 loop ramp.

Website

[Download this email \(pdf\)](#)



[Share This Email](#)

Learn about other projects in the area with our [interactive map](#).

Text HIGHWAY16 to 1-866-483-8422
to sign up for construction updates.

itd.idaho.gov/project/sh16construction | 208-334-8008



Idaho Transportation Department | 12588 Clover Meadows Dr. | Boise, ID 83713 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!