



SH-16, I-84 to SH-44 | Progress Tracker

The new SH-16 corridor is expected to open in mid-2027.

55% complete:

Read below to learn about progress along the corridor!



I-84 System Interchange

[Click the photo to learn more!](#)

I-84 System Interchange

- ▶ **Current work:** Continue setting girders north of I-84.
- ▶ **Upcoming work:** Top deck of the flyover ramps.
- ▶ **Completed work:** Final set of girders placed over I-84.



Franklin Interchange

[Click the photo to learn more!](#)

Franklin Interchange

- ▶ **Current work:** Constructing top deck of interchange bridge.
- ▶ **Completed work:** Widened Franklin Road immediately around the interchange and set girders for the interchange bridge.



Ustick Interchange

[Click the photo to learn more!](#)

Ustick Interchange

- ▶ **Current work:** Constructing top deck of interchange bridge.
- ▶ **Upcoming work:** Finish top deck construction.
- ▶ **Completed work:** Recent traffic shift completed. Widened Ustick Road immediately around the interchange. Constructed on- and off-ramps and set girders for the interchange bridge.



US-20/26 Interchange

[Click the photo to learn more!](#)

US-20/26 Interchange (Chinden Blvd)

- ▶ **Current work:** Constructing loop ramp and approaches.
- ▶ **Completed work:** Widened US-20/26 around the interchange and constructed the interchange bridge.



SH-44 Interchange

Click the photo to learn more!

SH-44 Interchange (State St)

► **Current work:** Paving operations on ramps and SH-44.

Upcoming work: SH-16 traffic shift north of SH-44 late April.

Completed work: Recent traffic shift completed. Widened SH-44 to the south. Installed a new 500 foot culvert across SH-16.

Majority of underground irrigation pipework is complete.

**Estimated completion dates and schedules are subject to change.*

Project Progress at the System Interchange



February 2023 (looking north)



March 2026 (looking north)

[Website](#)

[Download this email \(pdf\)](#)



[Share This Email](#)

Learn about other projects in the area with our [interactive map](#).

Text HIGHWAY16 to 1-866-483-8422 to sign up for construction updates.

itd.idaho.gov/project/sh16construction | 208-334-8008



Idaho Transportation Department | 12588 Clover Meadows Dr. | Boise, ID 83713 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!