

The City of Sheboygan's 2017 Resurfacing Program is progressing and is in full construction mode. The streets which are currently under construction are Ashland Avenue (South 10<sup>th</sup> Street to South 17<sup>th</sup> Street), North 12<sup>th</sup> Street (Superior Avenue to Geele Avenue) and North 10<sup>th</sup> Street (Superior Avenue to Geele Avenue). All three of these streets should be completed by the end of July, weather permitting. Construction will begin in the next several weeks on the remaining streets associated with the 2017 Resurfacing Program. Completion is expected in mid-September, weather permitting. These remaining streets are South 9<sup>th</sup> Street (Georgia Avenue to High Avenue), Georgia Avenue (South Business Drive to South 24<sup>th</sup> Street), Camelot Boulevard (South 18<sup>th</sup> Street to South Business Drive), Meadowbrook Court, South 22<sup>nd</sup> Street, Brookfield Court, Creekside Court, Greenwood Court and Broughton Drive (North 3<sup>rd</sup> Street to North Point Drive).



All of the utility work has been completed on Ashland Avenue between South 10<sup>th</sup> Street and South 17<sup>th</sup> Street. All sidewalk and curb ramps at the intersections will be completed in early July. Any curb and gutter replacement will be completed by mid-July with asphalt paving being completed by City of Sheboygan Public Works crews by the end of July.



All of the utility work has been completed on North 10<sup>th</sup> Street between Superior Avenue and Geele Avenue. Curb and gutter removal and replacement will start the week of July 3<sup>rd</sup> and will be completed the week of July 10<sup>th</sup>. All sidewalk and curb ramps at the intersections will also be completed in early July. By the end of July, all asphalt paving should be completed by City of Sheboygan Public Works.



All of the utility work has been completed on North 12th Street between Superior Avenue and Geele Avenue. Curb and gutter removal and replacement will start the week of July 3<sup>rd</sup> and will be completed the week of July 10<sup>th</sup>. All sidewalk and curb ramps at the intersections will also be completed in early to mid-July. By the end of July, all asphalt paving should be completed by City of Sheboygan Public Works.



Calumet Drive is currently being reconstructed between Main Avenue and N. 26<sup>th</sup> Street. This is a joint project between the Wisconsin Department of Transportation and the City of Sheboygan. During the week of July 3<sup>rd</sup>, AT&T will have its facilities relocated so that a new storm sewer system and sanitary sewer system can be constructed. After all utility work is completed, construction will begin on new sidewalk, curb/gutter and street pavement. This project will be completed in early to mid-October.