

Measure V – Update:

B1- Culinary Arts Renovation Project




Construction Update for Project B-1: Culinary Arts Renovation Program

The culinary arts renovation project is on track, budget, and schedule. Student will be able to move into the renovated facility after Spring Break 2020.

- Contractor has completed working through unforeseen conditions. Currently, exterior seismic upgrades are underway and Nielsen Construction is in the process of replacing all interior and exterior walls that were removed to accommodate the seismic upgrades.
- Nielsen Construction, Jimmy Sanders, and School Site Solutions along with district officials are working on a restoration plan for the adjacent landscape areas that were damaged as part of construction.
- OPSC Application for modernization has been submitted and is under review.
- OPSC has also received seismic mitigation (Facility Hardship) application. Apportionment approval should take place at the June 2020 State Allocation Board Meeting. If approved, anticipated funds will be released by the State in early 2021.
- The District is planning on having a grand opening on **April 22nd, 2020** right after school, and during parent/teacher night conference event so that public and community members have an opportunity to visit our newly remodeled culinary arts facility.

New Family Resource Center



Interior walls are going up to allow the new Family Resource Center to have plenty of office space, conference rooms, and areas designed to assist public.

All interior walls, electrical, HVAC, and data communications will begin over the next two weeks and should be completed by the end of March.

Overall, the entire renovation of the building will be completed by the end of April 2020.

Renovation of the parking lots will commence in March 2020.

