

CENTER RIDGE ROAD

The City of Rocky River is managing the Center Ridge Road Gateway Improvement Project. Perk Company, Inc. Construction is the contractor. The project includes resurfacing, full-depth concrete and curb repairs, high-visibility ladder-style crosswalks, new curb ramps, and updated pavement markings along Center Ridge Road (U.S. Route 20) from Spencer Road to Wooster Road — approximately 1.5 miles through the cities of Rocky River and Fairview Park. Additional improvements include upgraded traffic and pedestrian signals, new controllers, improved signal synchronization between Spencer Road and Pease Drive, and new signal masts and mast arms where needed to enhance safety and traffic flow. The project will also feature aesthetic and green space enhancements between Spencer Road and Goldwood Primary School, including boulevard treatments and gateway signage.

WEST 210 STREET REPAVING PROJECT CUYAHOGA COUNTY 50/50 FUNDING PROGRAM

The City has received the maximum \$250,000 funding from Cuyahoga County to work on West 210 Street (a county road). The project is for the section of West 210 Street from Lorain Road to Center Ridge Road. The contract has been awarded to Geauga Highway. The construction will start in early June and expected to be completed in October, weather permitting.

WEST 220 BRIDGE OVER I-480 (OHIO DEPARTMENT OF TRANSPORTATION)

The Ohio Department of Transportation (ODOT) has begun the study phase of the West 220 Bridge over I-480. The engineers have alerted the City that the pedestrian fencing between the roadway and sidewalk is not allowed as standards have changed. Initially, ODOT engineers are considering recommending a wider sidewalk area (8' wide on the east side and 6' wide on the west side). Currently sidewalks on this bridge are 5' wide. The project is in the design phase and construction is currently scheduled for 2027.

2025 PAVING PROGRAM (YEAR 36)

The Haber Drive (West 227 Street to West 220 Street) project is 99% complete. The contractor is working to complete final punch list items.

I-480 SOUND WALL

The Ohio Department of Transportation has informed the City that, starting the week of June 8, the contractor will be onsite for approximately 1 week to perform earthwork in preparation for the noise barrier project. They will then demobilize from the site for approximately 3-4 weeks. Starting around July 6 or July 13, the contractor should return to the site and begin work on the installation of the noise barriers.

THOMAS LANE PARK LANDSCAPE IMPROVEMENT PROJECT

The proposed improvements include landscaping, a new bench and a fence. The funding for the project from the Ohio Department of Natural Resources is included in Ohio Senate Bill 310. As these improvements will occur on City-owned park property, the City Administration has received approval from the Parks & Recreation Commission and the Planning & Design Commission. The landscaping has been completed and a new sign will be installed in June.



WOODSTOCK AVENUE SEWER PROJECT

Fabrizi Trucking & Paving, Inc. is the contractor. The project includes replacement of sewers and lead water service connections with assistance from Cleveland Water, followed by street reconstruction and restoration. Phase 2, the replacement of sewers, is almost complete. Short, temporary disruptions in utility services will occur. Street parking and driveway access is being disrupted. The contractor will keep residents updated on the disruptions. Pavement replacement will begin in June. Detours are marked appropriately on the roadways. The project is scheduled to be completed in the fall of 2026. The City will continue to post updates on the project on the [website](#).

STANFORD AVENUE SEWER PROJECT

Terrace Construction Co. Inc. is the contractor. The project includes water, sewer, and pavement replacement. Construction is in progress. The sewer work has been completed and paving is in progress. Street parking and driveway access is being disrupted. Pavement replacement will begin in June. The contractor will keep residents updated on the disruptions. Detours are marked appropriately on the roadways. The project is scheduled to be completed in the summer of 2026. The City will continue to post updates on the project on the [website](#).

WEST 223 STREET WATERLINE REPLACEMENT AND REPAVING

The West 223 Street Waterline Replacement and Repaving Project has started. The waterline replacement and repaving are for West 223 Street south of Lorain Road. Detours are posted. One-way northbound traffic will be maintained.

BELVIDERE AVENUE SEWER PROJECT

The Belvidere Avenue Sewer Project includes replacement of the sanitary sewers and connections, and the replacement of the storm sewer, storm connections, water main and full depth pavement replacement including curb, curb drains, driveway aprons and walk, located on Belvidere Avenue between West 210 Street and Elmore Road. District One Public Works Integrating Committee of Cuyahoga County ("DOPWIC") awarded the City a loan for the Project. City was also awarded the Cuyahoga County Community Development Block Grant funding for \$150,000.00 for the design. It has an engineer's estimated cost \$4,783,020.00. The City's application to DOPWIC consisted of a loan request for \$1,913,208.00 with a local match of \$2,869,812.00.

LORAIN ROAD

The City has contracted with American Structurepoint, Inc. to finish preliminary designs of new signals, repaving and striping of Lorain Road. Legislation for a Request for Proposal for the design of the project is currently with City Council.

WESTWOOD AVENUE

Westwood Avenue is currently in very poor condition and requires significant repair and reconstruction improvements. The City has applied to the Cuyahoga County Department of Public Works for grant assistance through the County's Road 50/50 Program to help fund the proposed improvement.

