



May 2022

Peachtree Corners Public Works Project Roundup

Gunnin Road Sidewalks

- Overview - Sidewalks on the west side of Gunnin Road from Spalding Drive to Willbanks Drive.
- Update - Construction has suffered many delays due to supply shortages, construction schedules, and the impact of COVID on their crew. Construction had sped up but there is still trouble getting on the list for concrete.
- Scheduled Completion – Delayed until Summer 2022

Bush Road and Medlock Road

- Overview - Intersection improvement of Bush Road and Medlock Bridge Road. The project adds an extra through lane on Medlock Bridge Road and an additional slip lane from Bush Road onto SR 141/Peachtree Parkway.
- Update - Construction is underway but had a delay because of utilities and the delivery of the joint use pole being delayed. The project was also delayed due to a Gwinnett County revision. Both issues have been resolved and construction should be ramping back up soon.
- Scheduled Completion - Summer of 2022.

Town Center Corners Connector

- Overview – Added trail adjacent to Town Center connecting Peachtree Corners Circle, Town Center, the adjacent shopping plaza, the Pedestrian Bridge, and SR 141.
- Update – Construction ongoing.
- Scheduled Completion – Summer 2022

Bankers Industrial Bioretention and Stormwater Installation

- Overview - The project will install 10 linear Bioretention cells/bioswales totaling up to 13,00 square feet along Bankers Industrial Drive
- Update - Currently under utility relocation. The contractor will start immediately upon completion.
- Scheduled Completion – Summer 2022

Town Center Enhancements

- New playground at Town Center including walls sidewalks and shade structures
- Construction is underway. Drainage lines have been installed. Grading is ongoing. Soil testing for the playground foundation is complete.
- Scheduled Completion – Summer 2022

Spalding Drive Widening

- Spalding Drive Widening from Winters Chappel Road to Holcomb Bridge Road and includes the widening of the bridge over Crooked Creek.
- Construction is underway but had a slight delay in April 2021. The issues were resolved in June 2021 and construction is ongoing.
- Scheduled Completion – Fall 2022

East Jones Bridge Riverlands Trail

- Overview - A 10- to 12-foot-wide multi-use trail on the east side of East Jones Bridge Road from SR 141 to Jones Bridge Park.
- Update – The project is underway and moving. It starts at SR 141 heading north. Some adjustments and stormwater revisions are located near Broadgreen. This project offers increased safety for pedestrians and drivers.
- Scheduled Completion – Fall 2022

Local Maintenance and Improvement Grant Sidewalk Program –

- Project essentially completed.