

CONSTRUCTION AHEAD

I-84, South Jerome

INTERCHANGE

EXIT
168

Construction is underway to improve the South Jerome Interchange (Exit 168). This project will improve safety and increase capacity on the interchange to serve the needs of South-central Idaho for years to come. Work is expected to be completed in 2026.



JEROME
EXIT 168

Improvements include:

- Replacing the current interchange with a Divided Diamond/Couplet Interchange.
- Installing new traffic signals.
- Adding a sidewalk and bike lane to the Lincoln Avenue bridges.

What to expect during construction:

- Most work will occur Monday–Saturday from 6 a.m. to 8 p.m.
- Intermittent nighttime closures on I-84 will be necessary for bridge work, girder placement and traffic shifts.
- Traffic shifts and ramp changes will occur.
- Local road closures will occur, and detours will be in place.
- Speed limits will be reduced.



Your Safety • Your Mobility
Your Economic Opportunity

PROCESS AND SCHEDULE

EARLY 2024

Begin improvements to Bob Barton Road and Lincoln Avenue. Construct temporary eastbound off-ramp. Build partial new eastbound off-ramp and begin bridge work. Start E Frontage Road.

FALL 2024

Build the new westbound on-ramp and a temporary westbound off-ramp. Continue E Frontage Road and improvements on Lincoln Avenue. Continue bridge work.

WINTER 2024

Continue work on Lincoln Avenue. Start the westbound off-ramp and the eastbound on-ramp. Continue bridge work.

2025-2026

Finish bridge work and complete the westbound off-ramp and eastbound on-ramp. Demolish the existing bridge and complete construction.

I-84, SOUTH JEROME TO TWIN FALLS

ITD is continuing work on I-84 between the South Jerome and Twin Falls interchanges. Use the contact information below to stay informed about both projects.

STAY INFORMED



itdprojects.idaho.gov/pages/sjeromeic



'84JTF' to 1-866-483-8422



(208) 391-3735



info@jerometotwin.org

Scan to
sign up for updates.

