

State Highway 16

Monthly Newsletter



SH-16, I-84 to SH-44 | Progress Tracker

The new SH-16 corridor is expected to open in mid-2027.

60% complete:

Watch the latest SH-16 Progress Video!

Last month, ITD and local jurisdictions took a tour of the State Highway 16 project. Watch the video below to see the progress made along the corridor.



Read below to learn about progress along the corridor!



I-84 System Interchange

I-84 System Interchange

◆ Since our last update, crews completed repaving work on I-84 and are continuing to work on the bridge decks (top of bridge) of each flyover ramp crossing I-84.

► **Upcoming:** Lane closures on I-84 will continue this fall as crews stripe the roadway.

Click the photo to learn more!



Franklin Interchange

Click the photo to learn more!

Franklin Interchange

Over the last month, crews placed the top deck of the interchange bridge and have continued to pave the concrete approaches connecting State Highway 16 to the interchange bridge and the on-and-off ramps.



Ustick Interchange

Click the photo to learn more!

Ustick Interchange

Over the past month, crews have been installing overhead signs as well as lighting under the interchange bridge. Work will continue at approaches connecting State Highway 16 to the interchange bridge.



US-20/26 Interchange

Click the photo to learn more!

US-20/26 Interchange (Chinden Blvd)

Since our last update crews have been completing utility work and lighting installation around the interchange and finishing concrete paving along US-20/26.



SH-44 Interchange

Click the photo to learn more!

SH-44 Interchange (State St)

In the last month, crews shifted SH-16 traffic onto the new northbound on-and-off ramps and opened SH-44 to two lanes in each direction. Crews have now started breaking up the old concrete on SH-16 in order to start constructing the future interchange bridge.

**Estimated completion dates and schedules are subject to change.*

Website

Download this email (pdf)



Share This Email

Learn about other projects in the area with our [interactive map](#).

Text HIGHWAY16 to 1-866-483-8422
to sign up for construction updates.

itd.idaho.gov/project/sh16construction | 208-334-8008



Idaho Transportation Department | 12588 Clover Meadows Dr. | Boise, ID 83713 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!