



Welcome to the March issue of The Brentford Project newsletter.

This month's edition of the newsletter includes details on our progress and information about the work that we have been carrying out within the community.

ABOUT THE BRENTFORD PROJECT

When complete, The Brentford Project will deliver around 800 new homes alongside 14,000 sq m of retail and 4,000 sq m of commercial space, in addition to new public realm – including an extended Thames path. The project will also incorporate 11 buildings and reinstate Brentford's historic connections to the water via a series of distinctive pedestrianised lanes and yards, paying homage to the area's integral role in London's industrial past.

As ever, we hope that you find your newsletter an informative read, we would love to hear your feedback.

You can reach us at theteam@thebrentfordproject.com, visit our website at www.thebrentfordproject.com, or follow our new Instagram page [@thebrentfordproject](https://www.instagram.com/thebrentfordproject).

The Brentford Project team

WHAT HAS HAPPENED ON SITE IN MARCH?

This month, progression to the construction of the basement in Plots B and C has continued with pace – this includes the drainage and foundation works, the pouring of the reinforced concrete basement slab and the first walls and columns. The decking installation for the ground floor has also progressed well.


Work on Plot K has also advanced as the concrete frame is now complete up to the fourth floor. Finally, during March the third tower crane was erected which you may have seen onsite.

WHAT HAPPENS NEXT?

As we move into April, the construction of the basement in Plot B is set to complete meaning the ground floor slab works can commence. The basement works in plot C will continue throughout the month too.

Further progress to Plot K will bring the concrete frame construction up to the fifth and sixth floor.

We will also be starting works on bringing the Workhouse Dock back into use as the sheet piling around this area will commence – bringing us a step closer to reconnecting Brentford with its historic canal heritage.





AN UPDATE FROM RYE BY THE WATER

Rye by the Water is back to its normal trading hours, opening 9am to 3pm from Wednesday to Sunday. Here, manager, Angelos Papamichael shares his thoughts and tells us more about the restaurant's offering:

Although this current lockdown has been challenging for everyone, it hasn't stopped us baking our delicious sourdough bread. We'd like to thank all of our lovely customers for continuing to come in and order from us.


We've also now extended our range and are offering additional artisan bread varieties which are available to purchase during weekends, plus our new daily additions which include takeaway sandwiches, focaccia and sausage rolls.

Customers can make use of the convenient click and collect service on our website www.ryebythewater.co.uk – great for those who wish to reserve specific breads or pastries or wish to avoid any queues.

Remember you can also purchase delicious coffees to complement your pastries and we also sell a small number of household items – ideal for those shopping emergencies! Once again, we'd like to thank all our customers for their continued support and they can keep up to date with our news and product updates via Instagram and Facebook. We hope to have even more positive news next month as restrictions begin to lift in England – so keep in touch and watch this space!

This month we launched our project Instagram page.

Follow @thebrentfordproject for all the latest project news and upcoming events.



@thebrentfordproject




THANK YOU FOR READING

Thank you for taking the time to read The Brentford Project update, we look forward to sharing more news with you as we move forward.

Until next time...

**THE
BRENTFORD
PROJECT**

ballymore.

   @ballymore