



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 4/14/2017

**Operations This Week (4-10 thru 4-14)**

This week we installed our support piers under the Blue Moon Clothing Shop. We have supported the overhang section of the building and have continued hammering rock right up to the building. We are monitoring the vibration and have taken reports. We had an independent company come on site and are awaiting the seismograph report from a day of testing. As reported in the field, there are no issues or concerns with the rock removal process.

**Operations Next Week (4-17 thru 4-21)**

We expect to clean out the remainder of the rock in the box culvert excavation. That means most of the rock hammering will be over with! The only reason we may have a small time of hammering from this point is when we set the last catch basin, which may or may not be in ledge. Either way, it will be for a minimal amount of time.

Gendron will be onsite Tuesday prepping for footers with a plan to pour them by the end of the week.

**Project Extended Look Out (4-10 thru 4-14)**

Once the footers are poured in the previous week, we will be planning to set the remaining box sections from CAMP Precast. This will be the remaining of the box sections. We will then have to grout the joints and get AD Rossi to the job and install a waterproof membrane on all joints, as they did on the other side.

Also this week, Markowski Excavating will begin backfilling the box culvert and Gendron will begin forming up and installing the cast in place inlet structure. The end is very close, and we will be wrapping things up quickly.

Thank-you,

Tom Markowski

Markowski Excavating