



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 10/27/2016

**Operations This Week (10-24 thru 10-28)**

Due to concerns of parking, traffic and pedestrian safety within town, we organized last Monday for a line striping company to come in and paint 4 new parking spots along the existing sidewalk next to the North bound lane of Route 7, re-paint the diagonal crosswalk from the Town Offices to Found Objects and paint a new outside fog line on the North bound lane of Route 7. We will monitor these items throughout the project and will note if there are any further safety concerns.

We mobilized our rock hammer on Monday. Also, arriving Monday was Capital Rock's rock drill. By Tuesday, the rock drill was running and drilling the edge of the excavation limits. Due to a couple of break downs, our excavator with the rock hammer was not fully up and running until Wednesday 10-26.

We Capital Rock will not be drilling the rest of this week and that it will be finished by early next week. We will continue this week breaking rock, removing the large tree at the outlet and working back towards Route 7.

Please also note, we are going to be finishing installing more signage along Route 7 reducing the speed from 25MPH down to 15MPH through Town. This speed limit will be enforced with fines doubled.

**Operations Next Week (10-31 thru 11-4)**

The rock drill will be completed early next week. Operations for Markowski will be the continuation of hammering out the rock. We will continue having trucks entering and exiting the jobsite hauling out rock.

**Project Extended Look Out (11-7 thru 11-11)**

We hope to have a lot of the rock excavated out to the existing road edge (face of Vermont Sandwich Shop). At this point, we will need to coordinate with the Town to cut and cap two waterlines and run a temporary service around the excavation location. Also, an area will be ready for our concrete subcontractor. We will get them scheduled to begin forming the concrete splash pad and future retaining wall next to the existing gazebo.

Thank-you,

Tom Markowski

Markowski Excavating