



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 3/31/2017

Operations This Week (3-27 thru 3-31)

This week we focused on the backfilling operations. We cleaned up the jobsite on the west end of the project and installed a temporary crushed asphalt base for traffic to travel on. In addition, the former green space will act as temporary parking for people looking to park in downtown.

On Thursday night, we switched traffic over to the west end of the project that we have been working on up to this point. This will allow us to continue the construction of the box culvert until its final completion. We expect this end to move faster as the box is now coming up in elevation at an accelerated pace.

Please be cautious on this new traffic pattern. We are working to constantly make it safer and will be on either side of the road setting up signs within the following week.

Operations Next Week (4-3 thru 4-7)

On Monday, Markowski will be locating the underground ductbank that we have to cross under. For the remainder of the week, we will be under the Blue Moon Clothing shop working on constructing a couple of piers to support the building during our construction process

Starting Tuesday, Capital Rock will be back on site to drill the edges of the box excavation. They did the west side and will be back for the entire week working on the east side.

Project Extended Look Out (4-10 thru 4-14)

After Capital Rock demobilizes, we will move our excavation equipment back onto the jobsite. Dirt removal & rock removal will begin this week. Expect increased truck traffic in and out of the jobsite this week. Depending on how quickly this goes, we would hope to get Gendron back onsite to begin forming for the footers of the box, however, that may not happen until the following week depending on progress.

Thank-you,

Tom Markowski

Markowski Excavating