



2704 West Creek Road

Florence, Vt. 05744

Project Update – Brandon Overflow Culvert

Date: 5/1/2017

Operations This Week (5-1 thru 5-5)

We are beginning our backfill of the culvert on the East end this week. We expect to be backfilling and cleaning up throughout the week.

Gendron will be onsite throughout the entire week forming and pouring on different days. We expect a couple different pours to happen the first one happening on Monday.

Operations Next Week (5-8 thru 5-12)

Next week, Gendron will finish up their work on the project with any additional pour that did not get completed the previous week. We will then finish backfilling the remainder of the box culvert and if possible get the fencing up that is to be installed over the culvert.

Also, next week we plan on paving the entire Route 7 roadway. This is planned for Friday the 12th. We will pave the area we are on currently, switch traffic over to the freshly paved area and pave the west end of the roadway. This will get the project substantially completed and traffic back to normal flows. We will continue to work on either end as we clean up the jobsite.

Project Extended Look Out (5-15 thru 5-19)

Our following week will be focused on cleaning up the park area. Public parking will be discontinued as we get a landscaping company (Carpenter & Costin) onsite to re-shape the area to what it was prior to construction. We will also be working to remove the sand bags in the Neshobe river and installing rock to protect the piers we recently set.

Any other miscellaneous work will be completed this week or the beginning of the following, but nothing major that would disrupt traffic. Signs will be removed and grass will be planted.

Thank-you,

Tom Markowski

Markowski Excavating